



Sand Lake 3470			Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Bridge 750485 Repulice Drive - Universal Roads - Existing Girders	Finishing Systems	Gian														N	N	N	N						
	Lighting																									
	Lighting Maintenance Checkers/Wholefoods	Conti	Rainer	X	X	X																				
	MSE Wall 102 Conduit and LP Anchor Bolts	Conti	Rainer	X	X	X	X	X																		
	I4WB Barrier Wall Lights	Conti	Rainer								X	X	X	X	X			X	X	X	X	X				
	ITS																									
	ITS Fiber I-4 WB Sta: 1554 - 1479	Conti/PCS	Rainer																							
	ITS Pullboxes I-4WB Sta: 1554 - 1479	Conti	Rainer															X	X	X	X	X				
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi	Rainer								X	X	X	X	X											
	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi	Rainer								X	X	X	X	X											
	MSE Wall 1-1 and 103 Conduit	Conti	Rainer					X																		
	Drill Shaft ITS 73.7 EB Sta.307	Conti	Rainer					X																		
	Drill Shaft ITS 74.2 EB Sta.5241	Conti	Rainer				X																			
	Drill Shaft ITS 74.5 EB Sta.1522	Conti	Rainer		X																					
	Drill Shaft ITS 74.3 EB Sta.1510	Conti	Rainer			X																				
	Signals																									
	Ramp M Ped Poles	Conti	Rainer	X	X	X																				
	SPM																									
	Ramp K GMS	Conti	Rainer															X	X	X	X	X				
	Ramp K Remove Strain Poles	Conti	Rainer															X	X	X	X	X				
	I4 WB Shift																									
	Relocate Barrier Wall Lights	Conti	Rainer								X	X	X	X	X			X	X	X	X	X				
	Install J&B SLR CS-206A - S-2000	CFU	Rainer	X	X	X	X	X			X	X	X	X	X											
	Utilities	UTILITY OWNER	STA																							
	Fiber Hold & Guard (SLR Jack & Bore)	Century Link	SLR/Pond 206																							
	Gas Line Relocation	Teco	SLR	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Fiber Relocation Overhead (Gravity Wall/Widening)	Spectrum	TLR	X	X																					
	Fiber Relocation Overhead (Gravity Wall/Widening)	Comcast	TLR	X	X	X	X																			
	Fiber Relocation Overhead (Gravity Wall/Widening)	Smart City	TLR								X	X	X	X	X											
	Fiber Relocation Overhead (Gravity Wall/Widening)	Verizon	TLR															X	X	X	X	X				
	Fiber Relocation Underground (Gravity Wall/Widening)	Zayo	TLR																							
	Fiber Relocation Underground (24" Watermain)	Zayo	SLR																							
	Sand Lake Officers Scheduled																									
	FHP		Nate	X	X	X	X			X	X	X	X	X			X	X	X	X	X					
	Critical Protection Services		Nate							X	X	X	X	X												
	Sand Lake Road Closures / Sidewalk																									
	Sand Lake Rd & Ramps																									
	Sand Lake Double Lane WB	Dennis	Jamey							X	X	X	X	X												
	Sand Lake Double Lane EB	Dennis	Jamey							X	X	X	X	X												
	Sand Lake Rd WB Single Lane	Lane	Jamey	X	X	X	X																			
	Sand Lake Rd EB Single Lane	Lane	Jamey	X	X	X	X																			
	Ped Opening South Side (4/9/25)																									
	Ramp K opening (6/1/25)																									
	I-4 WB (8/01/25)																									
	I-4 WB																									
	I-4 Double Lane Closures WB	Finishing Systems	Jamey	X	X	X	X			X	X	X	X	X												
	I-4 WB Express Lanes Single	Finishing Systems	Jamey	X	X	X	X																			
	South Kirkman Collector Rd																									
	Single Lane Closure	Finishing Systems	Jamey	X	X	X	X			X	X	X	X	X				X	X	X	X					
	Universal Loop Ramp	Finishing Systems	Jamey							X	X	X	X	X			X	X	X	X	X					