

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Grade for Sod (Ramp M2/Ramp J)	Kyle Sample	Sample	X	X	X	X	X	X															
	Assist Blunt & JVD	Kyle Sample	Sample		X		X				X	X	X	X										
	Ramp M2 Roadway	Kyle Sample	Sample															X	X	X	X	X		
EW380	Ramp K Embankment	Dennis Scott	Sample	X	X	X	X	X	X															
	Ramp K Stone (Temp)	Dennis Scott	Sample								X	X	X	X										
	Ramp K Asphalt (Temp)	Dennis Scott	Sample															X	X					
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X	X		X	X	X	X										
	Support JVD (Ex/Grade/Backfill: I4 WB/Ramp M)	Dennis Scott	Sample	X	X	X	X	X	X		X	X	X	X										
	Support RWH Wall 6-2	Stephanie Cannon	Sample	X		X		X			X		X					X		X		X		
	Pond 206B	Stephanie Cannon	Sample	X	X	X	X	X	X		X	X	X	X				X	X	X	X	X		
	Pond 206	Stephanie Cannon	Sample								X	X	X	X				X	X	X	X	X		
STAB270	Grade Stab I4 WB 4189 - 4214 (South)	Jessie Wilson	Sample	X	X	X	X	X	X															
BASE310	Place/Finish Lime Rock WB 4189 - 4214 (South)	Jessie Wilson	Sample	X	X	X	X	X	X															
	Grade Stab Ramp M3/M2 3317 - 3325	Jessie Wilson	Sample								LBR	LBR	LBR	LBR										
	Place/Finish Lime Rock Ramp M3/M2 3317 - 3325	Jessie Wilson	Sample															X	X	X				
	Pre & Post work I-4 WB														H									
TOLL210	South - Bores for Toll plaza	Conti / Vasi		X	X	X	X	X	X															
	Tall anchor bolts Southof B2 section	Conti / Blunt				X	X	X	X		X	X	X	X										
	Remove barrier wall lights North of B2 section	Conti																X	X	X	X			
	Light Pole Install North of B2, B2, South of B2 (32)	Conti			X	X	X	X	X		X	X	X	X				X	X	X	X	X		
PAVE250	North Side - Asphalt ML	Hubbert		X	X	X	X	X	X															
	North Side - Asphalt Shld	Hubbert									X	X	X	X										
	North Blast - pre stripe Tie in Express Lanes	McShea									N	N	N											
	North pre stripe New Asphalt	McShea																X	X					
	Misc Asphalt GR	Hubbert		X	X	X																		
	Guard Rail	ACME									X	X												
	Bridge 2 - Rail	JVD				N	N																	
	Bridge 2 Tie in's	JVD			X	X	X	X																
	Median Barrier (South)	Blount Sanford		X					X				X	X				X	X	X	X	X		
	Tie-In Street Lights (North)	Blount Sanford		X									X	X				X	X	X	X	X		
	DMS Pedistole (North)	Blount Sanford									X	X	X	X										
	Grade Stabilization (South) 1/2	Jessie Wilson	Sample																					
BASE310	Plc/Fin Limerock (South) 1/2	Jessie Wilson	Sample	X																				
	Plc Sweetener/Mix (South) 2/2	Jessie Wilson	Sample	LBR	LBR	Cure	Cure	Cure	Cure	Cure														
	Grade Stabilization (South) 2/2	Jessie Wilson	Sample								X	X	X	X										
	Plc/Fin Limerock (South) 2/2	Jessie Wilson	Sample															X	X	X	X	X		
	Barrier Wall Removal	TCP				N	N											x	x	x	x	x		
	Temp Signage	Acme																x	x	x	x	x		
	Traffic swap	Lane		24	23	22	21	20	19	18	17	16	15	14	13	12	11	10	9	8	7	6	5	4
	Drainage / Utilities																							
	Fine grade base TL median	Jose Castro C.	Greg Lemire	X	X	X																		
	S111A Turkey Lake	Jose Castro C.	Greg Lemire				X	X	X		X													
	S-117 Turkey Lake	Jose Castro C.	Greg Lemire									X	X	X		X								
	S-119 Turkey Lake	Jose Castro C.	Greg Lemire															X	X	X	X	X	X	
	Install S-810 to S-808 42" Pipe	Edward	Greg Lemire	X	X	X	X	X	X															
	Install S-511B	Jonathan	Greg Lemire	X	X	X	X	X	X															

Sand Lake 3470				Current Week							Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Install S-511A to S-511AOF	Jonathan	Greg Lemire								X	X	X	X		X		X								
	Install S-509 to S-509OF	Jonathan	Greg Lemire																X	X	X	X	X			
	Pothole in front of Checkers	Edward	Greg Lemire								X	X	X	X				X								
	Lay watermain in front of checkers	Edward	Greg Lemire																X	X	X	X	X			
	Structures																									
	form pylon 1-1 Top pour	victor medina	jose perez																	X	X	X	X			
	form pylon 1-1 Second pour	victor medina	jose perez	x	x	x	C	C	C	C	C	C	C	C		C	C	C	C							
	Pour B-1 APPROACH SLAB	victor medina	jose perez	c																						
BW220/230	F/G junction/ form junction slab W103/w102	Rafael /fransico	jose perez	X	x	x	x				x	x	x	P												
BW240/250	Form coping build up W103,W102	Rafael	jose perez	P	x	x	P	x	x		P	x														
	form clouser W102&W103	Rafael	jose perez	P	x	x	x	x	x		x	x	x	x				x	x	x	x	x				
	set precast W102	Rafael	Jose P	x	x	x		x	x		x	x	x	x												
	Subs																									
	Install MSE Wall 6-2	RWH Crew 1	Nate	X	X	X	X	X			X	X	X	X				X	X	X	X	X				
	I-4 WB Permanent Paving	Hubbard	Nate	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X		
	Shoulder Barrier (WB South)	JVD	Roberto	X	X	X	X	X																		
	Bridge 2 Traffic Rail	JVD	Roberto	N																						
	Ramp M2 Shoulder Barrier	JVD	Roberto								X	X	X	X				X	X	X	X	X				
	Median Barrier Wall I4 WB S	Blount Sanford	Roberto	X	X	X	X	X			X	X	X	X				X	X	X	X	X				
	Bridge 750485 Repulice Drive - Universal Roads - Existing Girders	Finishing Systems	Gian	N	N	N	N			N	N	N	N					N	N	N	N					
	Bridge 5 750979 Deck Repair w Methacrylate	BridgeMaster	Gian	N	N																					
	Lighting																									
	MSE Wall 6-2 Conduit	Conti	Rainer															X	X	X	X	X				
	B2 Traffic Rail Conduit	Conti	Rainer	X	X	X																				
	ITS																									
	ITS Pullboxes I-4WB Sta: 1554 - 1479	Conti	Rainer	X	X	X	X	X			X	X	X	X												
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi	Rainer								X	X	X	X				X	X	X	X	X				
	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi	Rainer								X	X	X	X				X	X	X	X	X				
	Signals																									
	Ramp M Ped Poles North Side Switch	Conti	Rainer	X																						
	Toll Plaza																									
	Slab Conduit	Conti	Rainer															X	X	X	X	X				
	Street Light for Peds	Conti	Rainer	X																						
	Install J&B SLR CS-206A - S-2000	CFU	Rainer	X	X	X	X	X			X	X	X	X				X	X	X	X	X				
	Utilities	UTILITY OWNER	STA																							
	Fiber Hold & Guard (SLR Jack & Bore)	Century Link	SLR/Pond 206																							
	Gas Line Relocation	Teco	SLR	X	X	X	X	X			X	X	X	X												
	Fiber Relocation Overhead (Gravity Wall/Widening)	Smart City	TLR	N	N	N	N	N			N	N	N													
	Fiber Relocation Overhead (Gravity Wall/Widening)	Verizon	TLR															X	X	X	X	X				
	Fiber Relocation Underground (Gravity Wall/Widening)	Zayo	TLR																							
	Fiber Relocation Underground (24" Watermain)	Zayo	SLR																							
	Sand Lake Road Closures / Sidewalk																									
	Sand Lake Rd & Ramps																									
	Sand Lake Double Lane WB	Dennis	Jamey	X	X	X	X			X	X	X	X	X												
	Sand Lake Double Lane EB	Dennis	Jamey	X	X	X	X			X	X	X	X	X												
	Ramp J Full Closure	James O'Neil	Jamey	X	X	X	X																			
	Ramp M Single Closures	RWH	Jamey	X	X	X	X			X	X	X	X	X												
	South Kirkman Collector Rd																									
	Single Lane Closure	Finishing Systems	Jamey	X	X	X	X			X	X	X	X	X												
	Universal Loop Ramp	Finishing Systems	Jamey	X	X	X	X			X	X	X	X	X												