

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS - Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
	Ramp M2 Roadway	Kyle Sample	Tyler	X	X	X	X	X																
	Relocate Laydown Material (South WB)	Kyle Sample	Tyler	X		X		X			X	X	X											
	I4 WB Traffic Shift	Kyle Sample	Tyler											X				X	X	X	X	X		
	Demo Mill I4 WB	Kyle Sample	Tyler															X	X					
	Crane Pads Temp. Critical Wall 3-1/3-2	Kyle Sample	Tyler															X	X	X	X	X		
	Grd/Plc Sweetener Ramp M2	Kyle Sample	Tyler															X	X	X	X	X		
	Emb on Med I-4 South - ??? CY	Kyle Sample	Tyler																					
	Emb on Med I-4 North - ??? CY	Kyle Sample	Tyler																					
BASE280	Ramp K Stone (Temp)	Dennis Scott	Tyler	X	X																			
	Ramp K Sod (Temp)	Dennis Scott	Tyler			X	X	X	X															
PAVE280	Ramp K Asphalt (Temp)	OPC	Tyler														N							
	Ramp K Traffic swap	Dennis Scott	Tyler																					
	Support Blount Sanford (Ex/Grade/Backfill: I4 WB)	Dennis Scott	Tyler								X	X	X	X	X									
MSE260	Support RWH Wall 6-2	Stephanie C	Tyler	X		X		X			X		X		X									
EW370	Exc/Grade Pond 206B	Stephanie C	Tyler	X	X	X	X	X			X	X	X	X	X									
EW360	Exc/Grade Pond 206	Stephanie C	Tyler															X	X	X	X	X		
STAB270	Grade Stab I4 WB 4189 - 4214 (South)	Jessie Wilson	Tyler	X																				
BASE310/320	Place/Finish Lime Rock WB 4189 - 4214 (South)	Jessie Wilson	Tyler	X			X	X	X															
	Grade Stab/Mix WB tube (Mainline) 1396 - 1375	Jessie Wilson	Tyler		LBR	LBR	C	C	C	C	C	C	C											
	Grade LBR	Jessie Wilson	Tyler											X	X	X		X	X		X	X		
	Plc/Fin Limerock WB tube (Mainline) 1396 - 1375	Jessie Wilson	Tyler																	X	X	X	X	
	Balance/Mix Ramp M2/M3	Jessie Wilson	Tyler																					
	Plc/Fin Limerock Ramp M2/M3	Jessie Wilson	Tyler																					
	Pre & Post work I-4 WB																							
LGHT120	Remove barrier wall lights North of B2 section	Conti	Tyler	X	X	X	X	X			X	X												
	Light Pole Install North and South of B2	Conti	Tyler	X	X	X	X	X			X	X												
	Cover LANE ENDS MERGE RIGHT sign Sta: 1509	Conti	Tyler									X												
	Guardrail Installation I4 WB North	ACME	Tyler								X	X												
	South Side Asphalt ML & Shld	Hubbard	Tyler	N	N	N				N	N	N												
	Median Barrier (South)	Blount Sanford	Tyler	X	X	X																		
	Tie-In Street Lights (North)	Blount Sanford	Tyler			X	X	X																
	Grade Stabilization (South) 2/2	Jessie Wilson	Tyler	X																				
	Plc/Fin Limerock (South) 2/2	Jessie Wilson	Tyler	X	X	X	X	X	X															
	Traffic swap	Lane	Tyler	10	9	8	7	6	5	4	3	2	1	X										
	Drainage / Utilities																							
STAB130	Place base TL median	Jose Castro C.	Greg L	X	X	X	X	X																
	Fine grade base TL median	Jose Castro C.	Greg L								X	X	X	X	X									
	Place asphalt fo seperator TL (18 TN)	Jose Castro C.	Greg L															X	X	X	X	X		
DRG260	Install S-511A to S-340 (42')	Jonathan	Greg L	X	X	X																		
	Install S-509 to S-509OF (61')	Jonathan	Greg L				X	X	X		X													
	509OF Form/Pour Miter (1)	Jonathan	Greg L									X												
	Install S-509 to S-514 (104')	Jonathan	Greg L										X	X	X			X	X					
	Install S-509 to S-509A (114')	Jonathan	Greg L																	X	X	X		
	Rip/Load asphalt,curb,sidwalk,driveway	Edward	Greg L	X	X																			
	Remove Exist Storm/Maintain drainage	Edward	Greg L			X																		
	Lay watermain in front of checkers (200 LF)	Edward	Greg L				X	X	X		X	X	X	X	X									
	Install Direct taps ans services (2)	Edward	Greg L													X		X						

Sand Lake 3470				Current Week								Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug	
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
	Install Hydrant Assembly (26')	Edward	Greg L																X	X	X				
	Pressure Test Water Main checkers	Edward	Greg L																			X	X		
	Structures																								
	Frm pylon 1-2 Top	victor medina	Jose Perez			x	X	X			x	x	x	x	x		NP								
	Frm planter wall footer 1-2	victor medina	Jose Perez															x	x	x	x	x			
	Frm/strip pylon bottom 1-1	victor medina	Jose Perez	x	x	x														x	x	x			
	F/G slope pavement under B5	fansico	jose perez			x	x	P																	
	Plc/concrete plain coping under b5/b1	fransico	jose perez					P																	
BW220	Strip/rub & patch closure RW102	fransico	jose perez	x	x	x	x	x																	
	Form build up 6-2	fransico	jose perez							x	x		x	x	x										
	Form junction slab 6-2	fransico	jose perez																		x	x			
	Form closures 6-2	fransico	jose perez																		x	x			
	Set 42" precast 6-2	Rafael	jose perez															x	x	x	x	x			
	Subs																								
	Install MSE Wall 6-2	RWH Crew 1	Nate	X	X	X	X																		
	I-4 WB Permanent Paving	Hubbard	Nate	X	X	X	X			X	X	X	X	X											
	Ramp K Temp Pavement	Hubbard	Nate														X	X	X	X	X				
	I-4 EB Temp Widening	Hubbard	Nate														X	X	X	X	X				
	I-4 WB Tube Asphalt	Hubbard	Nate																					X	
	Median Barrier Wall I4 WB N (pedestal/lightpoles)	Blount Sanford	Roberto	X																					
	Median Barrier Wall I4 WB S	Blount Sanford	Roberto	X	X	x	x	x																	
	Guardrail Installation WB North	ACME	Roberto								X	X													
	Temp Signs	ACME	Nate																						
	I-4 WB Traffic Shift	McShea	Nate	N	N	N				N	N	N	N	N											
	Bridge 750485 Repulice Drive - Universal Roads - Existing Girders	Finishing Systems	Gian	N	N	N	N				N	N	N	N				N	N	N	N				
	Bridge 5 750979 Deck Repair w Methacrylate	BridgeMaster	Gian	T-N	T-N	T-N	T-N	T-N			T-N	T-N	T-N	T-N	T-N										
	ITS																								
	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	SPM																								
	Ramp K Remove Strain Poles	Conti	Rainer										X												
	Utilities	UTILITY OWNER	STA																						
	Fiber Hold & Guard (SLR Jack & Bore)	Century Link	SLR/Pond 206																						
	Gas Line Relocation-Under I-4	Teco	SLR		TBD	TBD	TBD	TBD			TBD	TBD													
	Fiber Relocation Overhead (Gravity Wall/Widening)	Verizon	TLR		TBD	TBD	TBD	TBD			TBD	TBD	TBD	TBD	TBD										
	Fiber Relocation Underground (Gravity Wall/Widening)	Zayo	TLR								X	X	X	X	X										
	Fiber Relocation Underground (24" Watermain)	Zayo	SLR		X	X	X	X																	
	Fiber Relocation Underground (24" Watermain)	Summit	SLR		TBD	TBD	TBD	TBD																	
	Fiber Relocation Underground (Ramp M2 Signals)	Smart City	TLR		TBD	TBD	TBD	TBD																	
	Fiber Relocation (TLR/SLR Signals)	ATT	SLR								TBD	TBD	TBD	TBD	TBD										
	Sand Lake Road Closures / Sidewalk																								
	Sand Lake Rd WB Single Lane	Lane	Jamey							X	X	X	X	X			X	X	X	X	X				
	Sand Lake Rd EB Single Lane	Lane	Jamey							X	X	X	X	X			X	X	X	X	X				
	Ramp K opening (TBD)																								
	I-4 WB (7/24/25)													X											
	I-4 EB																								
	I-4 Single Lane Closures EB		Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	I-4 WB																								
	I-4 Single Lane Closures WB	Lane	Jamey														X	X	X	X	X				
	I-4 Double Lane Closures WB	Lane	Jamey	X	X	X	X			X	X	X	X	X											
	I-4 WB Express Full Closure	Lane	Jamey		X	X	X			X	X	X	X	X											
	South Kirkman Collector Rd																								
	Full Ramp Closure	Lane	Jamey		X	X	X										X	X	X	X	X				
	Universal Loop Ramp	Finishing Systems	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X				