

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week								Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Roadway																									
EW250	Demo Mill I4 WB	Kyle Sample	Tyler	X	X	X	X	X																		
TW130/150	Crane Pads Temp. Critical Wall 4-1/4-2	Kyle Sample	Tyler	X																						
EW510/520	Place Embankment Med I-4 South	Kyle Sample	Tyler																							
EW530	Place Embankment Med I-4 North	Kyle Sample	Tyler								X	X	X	X	X			X	X	X	X	X				
	Plc/FG Temp Base (Ph.2A crossover)	Dennis Scott	Tyler		X																					
EW450	Ramp K Ph.1C Step 2	Dennis Scott	Tyler			X	X	X	X		X	X	X	X	X											
EW360	Exc/Grade Pond 206	Stephanie C	Tyler	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X				
	Plc/Fin Limerock WB tube (Mainline) 1396 - 1375	Jessie Wilson	Tyler	X	X	X																				
	Balance/Mix Ramp M2/M3	Jessie Wilson	Tyler								X	X	X	X	X											
	Plc/Fin Limerock Ramp M2/M3	Jessie Wilson	Tyler															X	X	X	X	X				
FLAT120	Flatwork on TLR	JVD	Greg L	X	X	X																				
	Drainage / Utilities																									
DRG340	Insatall S-268 to S-268A	Jose Castro C.	Greg L	X	X	X																				
	Install S-268A to S-267	Jose Castro C.	Greg L				X	X	X																	
	Install S-265 to S-264	Jose Castro C.	Greg L								X	X	X													
	Install S-261 to S-264	Jose Castro C.	Greg L											X	X	X		X								
	Inatall S-258 to S-259	Jose Castro C.	Greg L																X	X	X					
	Install S-258 to S-256	Jose Castro C.	Greg L																		X	X				
DRG110	Install S-509 to S-509A (114')	Jonathan	Greg L	X	X	X																				
	Set Adjust P-tops	Jonathan	Greg L				X	X	X																	
	Install S-247A to S-248	Jonathan	Greg L								X	X	X	X												
	Install S-248 to S-251A	Jonathan	Greg L												X	X		X								
	Install S-251A to S-251	Jonathan	Greg L																X	X	X					
	Install S-509 to S-514	Jonathan	Greg L																		X					
	Lay watermain in front of checkers (200 LF)	Edward	Greg L	X	X	X																				
	Install Direct taps and services (2)	Edward	Greg L								X	X														
	Install Hydrant Assembly (26')	Edward	Greg L				X	X																		
	Flush Watermain	Edward	Greg L										X													
	Pressure Test Water Main checkers	Edward	Greg L											X	X											
	Chlorinate Water Main checkers	Edward	Greg L															X	X	X	X	X				
	Structures																									
SUBS190	form planter wall footer 1-2	Eusebio Perez	Jose Perez	x	x	x																				
SUBS220	form pylon 1-1 bottom	Eusebio Perez	Jose Perez	x.	P	c	c	c	c	c	c	c	c	c	c	c	c	P	c	c	c	c	c	c		
	remove hand rail/install safety line	Fransico	Jose Perez		x	x																				
MSE260	form build up W6-2	Fransico/ rafeal	Jose Perez	P	x	x	P	x																		
	form junction slab W6-2	Fransico	Jose Perez									x	x	x	x											
	form closures w 6-2	Fransico	Jose Perez															x	x	x	x	x				
	F/G Junction slab	Rafael	Jose perez		x	x						x	x	x	x											
	set 42" precast w6-2	Rafael	Jose Perez				x	x			x	x	x	x	x			x	x	x	x	x				
	Demo West bound I4	Victor Medina	Jaimes	N	N	N	N	N		N	N	N	N	N	N		N	N	N	N	N	N		N		
	Subs																									
	JVD Curb amd Seperator Turkey Lake	JVD	Roberto															X	X	X	X	X				
PAVE300	Ramp K Temp Pavement	Hubbard	Nate	N	N																					
	I-4 EB Temp OverBuild South of Sandlake	Hubbard	Nate		N	N																				
	I-4 EB Temp OverBuild North of Sandlake	Hubbard	Nate			N	N																			
	I-4 WB Tube Asphalt	Hubbard	Nate							N	N	N	N	N												

[illegible]