



I-4 and Sand Lake Road Interchange Design-Build

08/20/2025



Status as of August 18, 2025

Days Used	Total Days	% Days Complete	Last Contract Day
869	1,726	50.3%	12/23/2027

Sand Lake 3470				Current Week								Week 1								Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep		
				MON	TUE	WED	THU	FR	SAT	SUN	MON	TUE	WED	THU	FR	SAT	SUN	MON	TUE	WED	THU	FR	SAT	SUN		
	Roadway																									
EW510/520	Place Embankment Med I-4 South	Kyle Sample	Tyler	X	X	X	X	X			X	X	X	X	X											
EW530	Place Embankment Med I-4 North	Kyle Sample	Tyler										X	X	X				X	X	X	X				
	Ramp K Demo (Curb & Guardrail)	Dennis Scott		X	X																					
EW380	Ramp K Temp Embankment Ph.2A	Dennis Scott	Tyler			X	X	X	X																	
	Ramp K Temp Base Ph.2A	Dennis Scott									X	X	X	X	X											
FLAT120	Ramp M2/Turkey Lake Flat Work Grading	Dennis Scott	Tyler																X	X	X	X				
	535 Pond Ex	Stephanie C	Tyler	X	X	X	X	X																		
EW370	Exc/Grade Pond 206B	Stephanie C	Tyler								X	X	X	X	X				X	X	X	X				
STAB140/150	Balance/Mix Ramp M2/M3	Jessie Wilson	Tyler	LBR	LBR	LBR	LBR	LBR			X	X	X	X												
BASE160/200	Ptc/Fin Limerock Ramp M2/M3	Jessie Wilson	Tyler												X				X	X	X	X				
	Misc. Asphalt Ramp M	Jessie Wilson		X	X	X	X	X																		
	Drainage / Utilities																									
DRG340	Install S-261 to S-264 (18")	Jose Castro C.	Greg L	X																						
DRG340	Install S-258 to S-259 (24")	Jose Castro C.	Greg L		X	X	X																			
DRG340	Install S-258 to S-256 (18")	Jose Castro C.	Greg L					X	X		X															
DRG340	Install S-253 to S-288 (18")	Jose Castro C.	Greg L									X	X	X	X											
DRG340	Install S-259 to S-259A (18")	Jose Castro C.	Greg L																X	X	X					
DRG340	Install S-259A to S-289 (18")	Jose Castro C.	Greg L																		X	X				
	Set Adjust P-tops	Jonathan	Greg L	X	X	X	X																			
DRG340	Install S-248 to S-251A	Jonathan	Greg L	X																						
DRG340	Install S-251A to S-251	Jonathan	Greg L		X	X	X																			
DRG230	Install S-509 to S-514	Jonathan	Greg L					X			X	X	X	X												
	Install S-211 to S-213 (18")	Jonathan													X											
	Install S-212 to S-213 (24")	Jonathan														X										
	Install S-213 to S-215 (18")	Jonathan																	X							
	Lay watermain in front of checkers (200 LF)	Edward	Greg L	X	X	X														X	X	X				
	Install Direct taps and services (2)	Edward	Greg L			X	X																			
	Install Hydrant Assembly (26')	Edward	Greg L				X	X																		
	Flush Watermain							X																		
	Pressure Test Water Main checkers	Edward	Greg L					X																		
	Chlorinate Water Main checkers	Edward	Greg L								X	X	X	X	X											
	Install Line Stops checkers	Edward	Greg L									X	X													
	Connect to Existing WM checkers	Edward	Greg L											X	X											
	Remove WM @ Checkers	Edward	Greg L																X	X						
	Structures																									
SUBS220	form pylon 1-1 bottom		Jose Perez	C	C	C	C	C	C	C	P															
SUBS300	form pylon 1-2 Top	victor medina	Jose Perez		X	X	X	X			X	X	X	X	X				X	X	X	X				
	F/G and pur slope pavement under B6	Fransico	Jose Perez																X	X						
	form plain coping	Fransico	Jose Perez										X	X	X											
	form coping build up under b6	Fransico	Jose Perez								X	X														
BW260	form junction slab W6-2	Fransico /Rafeal	Jose Perez	X	X	P	P	X			X															
BW260	form closures w 6-2	Fransico	Jose Perez	X	X							X	X	X	X											
	build up W105	Rafeal	Jose Perez															X	X	X						
	unload b8 end/bent rebar	Jaime		X																						
DEMO130	prep and load steel grids	Jaime		X																						
TW130	drive tw4-1	Juan	Jaimes		X	X																				
TW150	Drive T/W 4-2	Juan	Jaimes				X	X																		
	Subs																									
FLAT120	JVD Curb and Seperator Turkey Lake	JVD	Roberto	X	X	X	X	X																		
	Bridge 1 (6?) Grinding and Grooving	Hazen	Glan																X	X	X					
	Lighting																									
	MSE Wall 6-2 Conduit	Conti	Rainer	X	X	X	X	X			X	X	X	X	X				X	X	X	X				
	14WB Existing Median Light Pole Relocations	Conti	Rainer			X	X	X			X	X	X	X	X				X	X	X	X				

Sand Lake 3470				Current Week								Week 1								Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep	4-Sep	5-Sep	6-Sep	7-Sep		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	SPM																									
	Drill Shaft OHC 9	Conti/Reliable	Rainer									X	X													
	Drill Shaft OHS 12 RT	Conti/Reliable	Rainer											X	X											
	Drill Shaft OHS 12 LT	Conti/Reliable	Rainer																X							
	Drill Shaft OHC 17	Conti/Reliable	Rainer																	X	X					
	MOT																									
	Phase 1C Step 2 Sign Relocation 75A & 75B	Conti									X	X														
	Phase 1C Step 2 CCTV Relocation	Conti											X	X												
	Phase 1C Step 2 Sign Structure Removal	Conti																	X	X						
	Sign Drill Shaft Removals	Conti				X	X	X												X	X	X				
	Toil Plaza																									
	Slab Conduit	Conti	Rainer	X	X	X	X	X			X	X	X	X	X											
	Utilities	UTILITY OWNER	STA																							
	Gas Line Relocation (Sand Lake/I-4)	Teco	SLR	X	X	X	X	X																		
	Fiber Relocation Underground (Gravity Wall/Widening)	Zayo	TLR								X	X	X	X												
	Fiber Relocation Underground (24" Watermain)	Summit	SLR	X	X	X	X				X	X														
	Sand Lake Road Closures / Sidewalk																									
	Sand Lake Rd & Ramps																									
	Sand Lake WB Full Closure (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X												
	Sand Lake EB Full Closure (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X												
	Ramp M Temp Signal Pole Full Closure	Lane/Conti	Jamey	X	X	X																				
	I-4 EB																									
	I-4 Single Lane Closures EB	Lane	Jamey	X	X	X	X																			
	I-4 Double Lane Closures EB	Lane	Jamey	X	X	X	X																			
	I-4 WB																									
	I-4 Single Lane Closures WB	Lane	Jamey	X	X	X	X																			



Rosen Inn International



Phillips Crossing

1

2

3

4

8

5

6

7





Agenda — Current Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Old westbound I-4 lanes demolition
 - Continue work on water main on Sand Lake Road (Area 7)
 - Embankment work (Area 3)
 - Bridge demolition (Areas 2 and 3)
 - Continue installing MSE walls (Area 3)
 - Turkey Lake Road median widening
 - Drainage work (Areas 1, 2, and 3)
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Old westbound I-4 lanes demolition
 - Existing bridge wall demolition (Areas 2 and 3)
 - Continue work on water main on Sand Lake Road (Area 7)
 - Embankment work (Area 3)
 - Continue installing MSE walls (Area 3)
 - Turkey Lake Road median widening
 - Drainage work (Areas 1, 2, and 3)
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Old westbound I-4 lanes demolition
 - Existing bridge wall demolition (Areas 2 and 3)
 - Continue work on water main on Sand Lake Road (Area 7)
 - Embankment work (Area 3)
 - Finish lime rock (Areas 2 and 3)
 - Turkey Lake Road median widening
 - Drainage work (Areas 1, 2, and 3)
 - Utility relocation
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- Next meeting: 09/10/25