

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2								
Activity ID	Activity Description	Foreman / Sub	Supt	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov		
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN		
	Roadway																									
MSE280	Demo/Exc. MSE wall RW3-2	Marcos C.	Tyler	X	X	X	X	X																		
MSE270	Demo/Exc. MSE wall RW3-1	Marcos C.	Tyler								X	X	X	X	X			X	X	X	X	X				
	Place Embankment I4 XL's (South)	Marcos C.	Tyler								X	X	X	X	X			X	X	X	X	X				
MSE270	Demo/Exc. MSE wall RW3-1	Dennis Scott	Tyler	X	X	X	X	X																		
	Backfill B7 & B8 Backwalls	Dennis Scott	Tyler								X	X	X	X	X											
	Place Embankment I4 XL's (South)	Dennis Scott	Tyler								X	X	X	X	X			X	X	X	X	X				
TW150	Subsoil Excavation (north median)	Stephanie C	Tyler								X	X	X	X	X											
EW530	Place Embankment Ramp M2	Stephanie C	Tyler	X	X	X	X	X																		
EW370	Exc/Grade Pond 206B	Stephanie C	Tyler	X	X	X	X	X																		
EW360	Exc/Grade Pond 206	Stephanie C	Tyler								X	X	X	X	X			X	X	X	X	X				
BASE160/200	Fin Limerock Ramp M2/M3	Jessie Wilson	Tyler								X	X	X	X												
STAB280	Sweeten Ramp M2 (RW6-2)	Jessie Wilson	Tyler												X	X										
STAB280	Box Subgrade Ramp M2 (RW6-2)	Jessie Wilson	Tyler															LBR	LBR	LBR	LBR	LBR				
	Clean Team Sandlake Sidewalks,Trash pickup and Mowing	Billy Worles	Greg L								X	X	X													
	Snad lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L											X	X											
	Turkey lake Sidewalks,Trash pickup and Mowing	Billy Worles	Greg L	X	X	X												X	X	X						
	KirKman ramp - Trash pickup and Mowing	Billy Worles	Greg L				X	X													X	X				
FLAT120	Turkey Lake Assist Jvd	Larry Rapp	Greg L												X				X	X						
FLAT120	Excavate,place in lieu of,base and asphalt for separator TL Rd	Larry Rapp	Greg L	X	X	X	X												X	X	X	X	X			
FLAT120	Excavate place lime rock in lieu of and base for E-curb TL Rd	Larry Rapp	Greg L					X	X		X	X	X	X	X	X		X								
	Drainage / Utilities																									
	Install 304 temp 24" pipe T12A-1 To T12A-2	Jose Castro C.	Greg L	X	X	X	X	X	X		X															
DRG350	Install S-533 to S-531 (18")	Jose Castro C.	Greg L									X	X	X												
	Install S-531 to S-529 (18")	Jose Castro C.	Greg L												X	X		X	X							
	Install S-529 to S-526 (18")	Jose Castro C.	Greg L																	X	X	X	X			
	Set Adjust P-tops	Isaias Barcenas	Greg L								X	X	X	X	X											
	Install Rip Rap to Pond 206 miters	Isaias Barcenas	Greg L															X	X	X						
	Install WM casing SL @ Whole Foods	Isaias Barcenas	Greg L	X	X	X																				
	Excavete and Prep CIP S-506	Isaias Barcenas	Greg L				X	X	X																	
	Work With utility subs to move conflicting utilities	Edward Benitez	Greg L	X	X	X	X																			
DRG430	Install S-545 to S-549 (18")	Edward Benitez	Greg L					X	X		X															
DRG430	Install S-545 to S-544 (18")	Edward Benitez	Greg L									X	X													
DRG430	Install S-544 to S-540 (18")	Edward Benitez	Greg L											X	X	X										
DRG430	Install S-590 to S-591 (15")	Edward Benitez	Greg L															X								
DRG430	Install S-592 to S-593 (15")	Edward Benitez	Greg L																X	X	X					
	Structures																									
	<u>Pylons</u>																									
SUBS280	place concrete top/ top section 1-1	Victor Medina	Jose Perez																							
SUBS280	form top section pylon 1-1	Victor Medina	Jose Perez	x	x	P	c	c	c	c	c	c														
	remove forms/ready for shipment pylon 1-1 bottom	Victor Medina	Jose Perez									x	x	x	x	x										

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Planter wall 1-2																							
	form planter wall	Jaime Castillo	Jose Perez	x	x	x	x																	
	Bridge #1 & #2																							
	form vertcal plain coping	Rafeal Nunez	Jose Perez	x	x	x																		
SUBS160	Form WB/EB Footers	Fransico/Eusiabo	Jose perez	x	x	x	x	x	x		E/B													
SUBS170	Pre Form columns	Jaime/Eusiabo	James O'Neill			X	X	X	x		X	4-Nov	C	C	C	C	C	C	C	C				
	Strip/backfill/remove trench boxes	Jaime/Eusiabo	Jose Perez											x	x	x		x	x	x	X	X	X	
SUBS690	Pre Form caps	Jaime/Eusiabo	James O'Neill																		X	X	X	
	Subcontractors																							
MSE260	Install MSE Wall 3-1 & 3-2 (11/3/25)	RWH Crew 1	Nate								X	X	X	X	X			X	X	X	X	X		
	Form/Pour separator TL Rd	JVD	Roberto															X	X	X	X			
	Form/Pour E curb TL Rd	JVD	Roberto																			X		
BW290	Median Barrier I4 WB (5245 - 5252)	Blount Sanford	Roberto	X	X	X	X	X																
	Construct Wall 4-2	RWH	Nate								X	X	X	X	X			X	X	X	X	X		
	Mill and Fill TL Rd	Hubbard	Nate															X	X	X	X	X		
	Install J&B SLR CS-206A - S-2000	CFU	Greg	X	X	X	X	X																
AREA 3	Install 36" J&B S-500 - S500A	CFU	Greg								X	X	X	X	X									
AREA 3	Install 36" J&B S-500A - S500B	CFU	Greg															X	X	X	X	X		
	Hubbard Mill & Resurface Turkeylake Rd	Hubbard	Nate							N	N	N	N	N			N	N	N	N	N			
	Lighting																							
	Light Pole Install I4WB North of SLR	Conti	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	ITS																							
ITS120	ITS Pole 73.6 WB-B Conduit	Conti	Rainer															X	X	X				
	Signals																							
	TLR Mast Arms Drill Shaft Pole 1	Conti/Reliable	Rainer				X	X																
	SPM																							
	Drill Shaft OHC 14	Conti/Reliable	Rainer		X	X																		
	Toll Plaza																							
TOLL200	Slab Pour	Conti	Rainer											X										
	Utilities	UTILITY OWNER	STA																					
	Gas Line Relocation (SLR/TLR Intersect Field Meet)	Teco	SLR	N	N	N	N	N		N	N	N	N	N	N									
	Line Relocation on SLR by I-DRIVE	Spectrum	SLR	X	X	X	X	X																
	Relocation and Fiber Pull by I-Drive	Century Link	SLR	X	X	X	X	X																
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake WB Contra flow (Bridge Demo)	James	Jamey	X	X					X	X	X	X	X			X	X	X	X	X			
	Sand Lake EB Contra flow (Bridge Demo)	James	Jamey	X	X					X	X	X	X	X			X	X	X	X	X			
	Sand Lake WB Contra flow (Delivers 3am to 6am)	James	Jamey			X	X																	
	Sand Lake EB Contra flow (Delivers 3am to 6am)	James	Jamey			X	X																	
	Turkey lake Rd North & South dircsctions for paving	Lane	Jamey							X	X	X	X	X			X	X	X	X	X			
	I-4 EB																							
	I-4 Single Lane Closures EB	Lane	Jamey	X	X					X	X	X	X	X			X	X	X	X	X			
	I-4 WB																							
	I-4 Single Lane Closures WB	Lane	Jamey	X	X					X	X	X	X	X			X	X	X	X	X			