

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

[illegible]

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Bridge #3																							
PILE230	Drive pile endbent 1	Juan Pinero	James O'Neill	D	D	X	X	X	X															
PILE240	Cut Pile pier 2 WB/Excavate WB	Jaime/Victor	Jose Perez																					
SUBS160	Form WB/EB Footers	Fransico/Eusiabo	Jose perez	E/B	W/B	c	c	c	c	c														
SUBS170	Pre Form columns	Jaime/Eusiabo	James O'Neill								x	x	x	x	x									
SUBS160	Strip/backfill/remove trench boxes	Jaime/Eusiabo	Jose Perez				x	x	x		x	x	x	X	X	X		X						
SUBS690	Pre Form caps	Jaime/Eusiabo	James O'Neill											X	X	X		X	X	X	X	X	X	P
SUBS660	Form EB 1	Victor/Eusiabo	Jose Perez															X	X	X	X	X	X	
	Subcontractor																							
FLAT120	Form/Pour separator TL Rd	JVD	Roberto								X	X	X	X										
FLAT160	Form/Pour E curb TL Rd	JVD	Roberto												X			X	X	X	X			
BW290	Median Barrier I4 XL's (6225 - 6239)	Blount Sanford	Roberto	X	X	X	X	X			X	X	X	X	X									
TW130/150	Install TW 4-1 and 4-2	Maylor	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MSE280	Construct Wall 3-2 (Wirewall 4-2)	RWH	Nate								X	X	X	X	X			X	X	X	X	X		
	Refreash Skip markers on I-4 WB	McShea	Nate	N																				
AREA 3	Install 36" J&B S-500 - S500A	CFU	Greg	X	X	X	X	X																
AREA 3	Install 36" J&B S-500A - S500B	CFU	Greg								X	X	X	X	X									
AREA 3	Install 36" J&B S-456 - S83	CFU	Greg															X	X	X	X	X		
	Lighting																							
LGHT110	Light Pole Install I4WB North of SLR	Conti	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	ITS																							
ITS120	ITS Pole 73.6 WB-B Conduit	Conti	Rainer								X	X	X											
	Toll Plaza																							
TOLL200	Slab Pour	Conti	Rainer				X																	
	Utilities	UTILITY OWNER	STA																					
	Gas Line Relocation (SLR/TLR Intersect Field Meet)	Teco	SLR	N	N	N	N	N																
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake WB Contra flow (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Sand Lake EB Contra flow (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	Turekylake Rd North & South direcsctions for drainage	Lane	Jamey							X	X	X	X	X			X	X	X	X	X			
	I-4 EB																							
	I-4 Single Lane Closures EB	Lane	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
	I-4 WB																							
	I-4 Single Lane Closures WB	Lane	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X	X			