

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Roadway																										
MSE280	Demo/Exc. MSE wall RW3-2	Marcos C.	Tyler	X	X	X	X	X																			
MSE270	Demo/Exc. MSE wall RW3-1	Marcos C.	Tyler	X	X	X	X	X			X	X	X	X	X			X	X	X							
EW510/EW520	Place Embankment I4 XL's (South)	Marcos C.	Tyler	X	X	X	X	X																			
BW380	Grade for Median Barrier I4 EBXL (North)	Marcos C.	Tyler								X	X	X	X	X												
DEMO160	Rmv Lagging TW1-1	Marcos C.	Tyler								X		X		X												
TW150	Subsoil Excavation (north median)	Stephanie C	Tyler			X	X	X																			
EW530	Place Embankment Ramp M2	Stephanie C	Tyler	X	X																						
EXC170	Backfill B7 & B8 Backwalls	Stephanie C	Tyler															X	X	X							
EW370	Exc/Grade Pond 206B	Stephanie C	Tyler	X	X	X	X	X			X	X															
EW360	Exc/Grade Pond 206	Stephanie C	Tyler										X	X	X												
STAB280	Box Subgrade Ramp M2 (RW6-2)	Jessie Wilson	Tyler	LBR	LBR	LBR	LBR	LBR																			
BASE330	Plc Limerock Ramp M2 (RW6-2)	Jessie Wilson	Tyler								X	X	X														
BASE330	Fin Limerock Ramp M2 (RW6-2)	Jessie Wilson	Tyler										X	X	X			PTO	PTO	PTO	H	H					
STAB330	Balance/Sweetener/Mix I4 XL's 1454-1477	Jessie Wilson	Tyler	X	X	X	X	X			LBR	LBR	LBR	LBR	LBR												
STAB330	Box Subgrade I4 XL's 1454-1477	Jessie Wilson	Tyler															X	X	X							
BASE380	Plc/Fin Limerock I4 XL's 1454-1477																										
	Night Mot \ Erosion Deficiency Items	Dennis Scott	Greg L	X	X	X	X	X			X	X	X	X	X			X	X	X							
	Clean Team Sandlake Sidewalks,Trash pickup and Mowing	Billy Worles	Greg L								X	X	X														
	Snad lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L											X	X												
	Turkey lake Sidewalks,Trash pickup and Mowing	Billy Worles	Greg L	X	X	X												X	X	X							
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L				X	X																			
FLAT120	Turkey Lake Assist Jvd	Larry Rapp	Greg L		X	X																					
BASE140	Excavate place lime rock in lieu of base/asphalt for separator TL Rd	Larry Rapp	Greg L		X	X	X	X	X	X	X	X	X	X	X	X		X	X	X							
BASE140	Excavate place lime rock in lieu of and base for E-curb TL Rd	Larry Rapp	Greg L	X																							
	Drainage / Utilities																										
DRG290	Install CS-150 to S-82 (24")	Jose Castro C.	Greg L									X	X	X													
DRG290	Install S-82 to S-82OF (24")	Jose Castro C.	Greg L	X	X									X	X	X											
DRG290	Install S-81 S-81A (42")	Jose Castro C.	Greg L			X	X	X	X									X	X	X							
DRG290	Install S-81OF to S-81A (42")	Jose Castro C.	Greg L								X	X	X														
DRG290	Install S-80 to S-81 (42")	Jose Castro C.	Greg L												X	X		X	X	X							
DRG290	Pave temp sidewalk for S-80	Jose Castro C.												X													
DRG220	Install S-122	Isaias Barcenas	Greg L							N	N																
DRG220	Install CS-206 (36") pipe	Isaias Barcenas	Greg L									X	X	X	X	X											
DRG220	Install CS-206A (36")	Isaias Barcenas	Greg L	X														X	X	X							
DRG220	Install S-805B connect to S-805A run	Isaias Barcenas	Greg L		X	X	X																				
DRG220	Install S-2000 to S-2001 (36")	Isaias Barcenas	Greg L					X	X																		
DRG430	Excavete and Prep CIP S-506	Isaias Barcenas	Greg L											X	X	X											
DRG430	Install S-544 to S-540 (18")	Edward Benitez	Greg L	N	N	N	N																				
DRG430	Install S-590 to S-591 (15")	Edward Benitez	Greg L								X	X															
DRG430	Install S-592 to S-593 (15")	Edward Benitez	Greg L										X	X	X	X											
DRG430	Install S-549 to S-550 With conflit box(s)	Edward Benitez	Greg L															X	X	X							
	Structures																										
	Pylons																										
SUBS280	remove forms/ready for shipment pylon 1-1 top	Victor Medina	Jose Perez		X	X	X	X																			
	Planter wall																										
CIP120	Form planter wall 1-1	Jaime Castillo /Felepe	Jose Perez	X	X	X	X	X			X	X	X	X	X			X	X	X							
	Bridge #1 & #2																										
	form vertical plain coping	Rafeal Nunez	Jose Perez	X	X	X																					

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Bridge #3																										
PILE230	Drive pile endbent 1	Juan Pinero	James O'Neill	X	X	X	X	X	X																		
SUBS170	Pre Form columns	Jaime/Eusiabo	James O'Neill	x	x	x	x	x																			
SUBS690	Pre Form caps	Jaime/Eusiabo	James O'Neill				X	X	X		X	X	X	X	X	X	P										
SUBS660	Form EB 1	Victor/Eusiabo	Jose Perez								X	X	X	X	X	X		X	X	P							
	Subcontractor																	X	X								
FLAT120	Form/Pour separator TL Rd	JVD	Roberto	X	X	X	X																				
FLAT160	Form/Pour E curb TL Rd	JVD	Roberto					X			X	X	X	X													
BW290	Median Barrier I4 XL's (6225 - 6239)	Blount Sanford	Roberto	X	X	X	X	X																			
TW130/150	Install TW 4-1 and 4-2	Maylor	Nate	X	X	X	X	X			X	X	X	X	X												
MSE280	Construct Wall 3-2 (Wirewall 4-2)	RWH	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X							
Multi	Pave Ramps M, M2, & M3 (PAVE190/230/270/350)	Hubbard	Nate																					X			
PAVE350/	Pipe Video Storm Drain I-4 Median South	APS	Greg	X	X																						
	Lighting																										
	Light Pole Install I4WB North of SLR	Conti	Rainer	X	X	X	X	X			X	X	X	X	X												
	ITS																										
	ITS Pole 73.6 WB-B Conduit	Conti	Rainer					X																			
	SPM																										
	Drill Shaft OHC 10	Conti/Reliable	Rainer															X	X								
	Drill Shaft OHC 8	Conti/Reliable	Rainer								X	X															
	Drill Shaft OHC 11	Conti/Reliable	Rainer										X	X													
	Toll Plaza																										
TOLL200	Slab Pour	Conti	Rainer				X																				
	Utilities	UTILITY OWNER	STA																								
	SLR Bore across I-4	Summit	SLR	X	X	X	X	X																			
	Sand Lake Road Closures / Sidewalk																										
	Upcoming Milestones																										
	Finish Ramp M2/M3 Construction - Open to Final Configuration	3/6/2026																									
	Sand Lake Rd & Ramps																										
	Sand Lake WB Contra flow (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X				X			
	Sand Lake EB Contra flow (Bridge Demo)	James	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X				X			
	Turkey Lake Rd North & South directions for drainage	Lane	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X				X			
	I-4 EB																										
	I-4 Single Lane Closures EB	Lane	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X				X			
	I-4 WB																										
	I-4 Single Lane Closures WB	Lane	Jamey	X	X	X	X			X	X	X	X	X			X	X	X	X				X			