

| |
|---------------------------|
| N/P - Night Pour |
| X - Day Schedule |
| NC - Night Time Confirmed |
| TS-Traffic Shift |
| T-N - Tentative |
| N - Night |
| D-Pile Delivery |

| Sand Lake 3470 | | | | Current Week | | | | | | | Week 1 | | | | | | | Week 2 | | | | | | | | | |
|----------------|--|------------------------|---------------|--------------|-------|-------|-------|-------|-------|-------|--------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--|--|--|
| Activity ID | Activity Description | Foreman / Sub | Supt | 1-Dec | 2-Dec | 3-Dec | 4-Dec | 5-Dec | 6-Dec | 7-Dec | 8-Dec | 9-Dec | 10-Dec | 11-Dec | 12-Dec | 13-Dec | 14-Dec | 15-Dec | 16-Dec | 17-Dec | 18-Dec | 19-Dec | 20-Dec | 21-Dec | | | |
| | | | | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN | | | |
| | Roadway | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MSE270 | Demo/Exc. MSE wall RW3-1 | Marcos C. | Tyler | X | X | X | X | X | | | | | | | | | | | | | | | | | | | |
| | Exc/Grade Pond 206/206B | Marcos C. | Tyler | X | X | X | X | X | | | X | X | X | X | X | | | X | X | X | X | X | | | | | |
| | Grade for Median Barrier I4 EBXL (South) | Marcos C. | Tyler | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | | | | | |
| EW530 | Place Embankment North/South XL's | Stephanie C | Tyler | X | X | X | X | X | | | | | | | | | | | | | | | | | | | |
| BW380 | Grade for Median Barrier I4 EBXL (North) | Stephanie C | Tyler | | | | | | | | X | X | X | | | | | | | | | | | | | | |
| | Backfill B7 & B8 Backwalls | Stephanie C | Tyler | | | | | | | | | | | X | X | X | | | | | | | | | | | |
| FLAT220 | Sand Lake Rd. Widening/Base/Flatwork 318 - 323 | Stephanie C | Tyler | | | | | | | | | | | | | | | X | X | X | X | X | | | | | |
| BASE330 | Fin Limerock Ramp M2 (RW6-2) | Jessie Wilson | Tyler | X | X | X | | | | | | | | | | | | | | | | | | | | | |
| STAB330 | Balance/Sweetener/Mix I4 XL's 1454-1477 | Jessie W./Ian P. | Tyler | X | LBR | LBR | LBR | LBR | | | | | | | | | | | | | | | | | | | |
| STAB330 | Box Subgrade I4 XL's 1454-1477 | Jessie W./Ian P. | Tyler | | | | | | X | | X | X | X | X | X | | | X | X | X | X | X | | | | | |
| BASE380 | Plc/Fin Limerock I4 XL's 1454-1477 | Jessie W./Ian P. | Tyler | | | | | | | | | | | X | X | X | | X | X | X | X | X | | | | | |
| | Night Mot \ Erosion Deficiency Items | Dennis Scott | Greg L | X | X | X | X | X | | | | | | | | | | | | | | | | | | | |
| | Temp Driveway - Checkers | Dennis Scott | Tyler | | | | | | | | X | X | X | X | X | | | | | | | | | | | | |
| | Clean Team Sandlake Sidewalks,Trash pickup and Mowing | Billy Worles | Greg L | | | | | | | | | | x | x | x | | | | | | | | | | | | |
| | Sand lake off and on ramps to I-4 - Trash pickup and Mowing | Billy Worles | Greg L | | | X | X | X | | | | | | | | | | x | x | | | | | | | | |
| | Turkey lake Sidewalks,Trash pickup and Mowing | Billy Worles | Greg L | | | | | | | | X | X | | | | | | | | x | x | | | | | | |
| | Kirkman ramp - Trash pickup and Mowing | Billy Worles | Greg L | X | X | | | | | | | | | | | | | x | x | | | | | | | | |
| FLAT120 | Turkey Lake Assist Jvd | Larry Rapp | Greg L | | | | | | | | | | | | | | | X | X | X | X | X | | | | | |
| BASE140 | Excavate place lime rock in lieu of base/asphalt for separator TL Rd | Larry Rapp | Greg L | | | | | | | | | X | X | X | X | | | | | | | | | | | | |
| BASE140 | Excavate place lime rock in lieu of and base for E-curb TL Rd | Larry Rapp | Greg L | | | X | X | X | | | X | | | | | | | X | X | X | X | X | | | | | |
| | Install FM Valves @ Whole Foods | Larry Rapp | Greg L | X | N | | | | | | | | | | | | | | | | | | | | | | |
| | Drainage / Utilities | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DRG290 | Install S-81 S-81A (42") | Jose Castro C. | Greg L | | | | | | | | | | | | | | | V | V | V | V | V | | | | | |
| DRG290 | Install S-80 to S-81 (42") | Jose Castro C. | Greg L | | | X | X | X | | | X | X | | | | | | | | | | | | | | | |
| DRG290 | Pave temp sidewalk for S-80 | Jose Castro C. | Greg L | | | | | | | | | | X | X | | | | | | | | | | | | | |
| | Install FM Valves @ Whole Foods | Jose Castro C. | Greg L | X | N | | | | | | | | | | | | | | | | | | | | | | |
| DRG220 | Install CS-206 to CS-206A (36") | Isaias Barcenas | Greg L | | | | | | | | | | | | | | | V | V | V | V | V | | | | | |
| DRG220 | Install S-2000 to S-2001 (36") | Isaias Barcenas | Greg L | | | X | X | X | X | | | | | | | | | | | | | | | | | | |
| DRG430 | Install WM casing SL @ Whole Foods | Isaias Barcenas | Greg L | | | | | | | | X | X | X | X | | | | | | | | | | | | | |
| DRG430 | Excavete and Prep CIP S-506 | Isaias Barcenas | Greg L | | | | | | | | | | | | X | | | | | | | | | | | | |
| | Install FM Valves @ Whole Foods | Isaias Barcenas | Greg L | X | N | | | | | | | | | | | | | | | | | | | | | | |
| DRG430 | Install S-549 to S-550 With conflit box(s) | Edward Benitez | Greg L | | | X | | | | | | | | | | | | | | | | | | | | | |
| | Install FM Valves @ Whole Foods | Edward Benitez | Greg L | X | N | | | | | | V | V | V | V | V | | | V | V | V | V | V | | | | | |
| | Structures | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Pylon | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUBS280 | rub and patch pylons | Raffel Nunez/victor | Jose Perez | x | x | x | x | x | | | x | x | x | x | x | | | | | | | | | | | | |
| | Planter wall | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CIP120 | Form planter wall 1-1 | Jaime Castillo /Felepe | Jose Perez | x | x | P | | x | | | x | x | x | x | x | | | | | | | | | | | | |
| | rub and patch planter wall 1-1 | Fransico | Jose Perez | | | | | | | | | | | | | | | x | x | x | x | x | | | | | |
| | Bridge #3 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUBS660 | Form EB 1 | Victor/Eusiabo | Jose Perez | X | x | x | x | x | | | x | x | x | P | x | | | x | x | x | P | x | | | | | |
| SUBS660 | Form caps | Jaime/Eusiabo | James O'Neill | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Sand Lake 3470 | | | | Current Week | | | | | | | Week 1 | | | | | | Week 2 | | | | | | | |
|----------------|--|----------------|---------|--------------|-------|-------|-------|-------|-------|-------|--------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Activity ID | Activity Description | Foreman / Sub | Supt | 1-Dec | 2-Dec | 3-Dec | 4-Dec | 5-Dec | 6-Dec | 7-Dec | 8-Dec | 9-Dec | 10-Dec | 11-Dec | 12-Dec | 13-Dec | 14-Dec | 15-Dec | 16-Dec | 17-Dec | 18-Dec | 19-Dec | 20-Dec | 21-Dec |
| | | | | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN | MON | TUE | WED | THU | FRI | SAT | SUN |
| | Subcontractor | | | | | | | | | | | | | | | | | | | | | | | |
| FLAT160 | Form/Pour E curb TL Rd | JVD | Roberto | | | X | X | X | | | | | | | | | | | | | | | | |
| BW290 | Median Barrier I4 WB (5245 - 5252) | Blount Sanford | Roberto | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| BW290 | Median Barrier I4 XL's (6225 - 6239) | Blount Sanford | Roberto | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | | |
| TW130/150 | Install TW 4-1 and 4-2 | Maylor | Nate | X | X | X | X | X | | | | | | | | | | | | | | | | |
| MSE270 | Construct Wall 3-1 (Wirewall 4-1) | RWH | Nate | | | | | X | | | X | X | X | X | X | | | X | X | X | X | X | | |
| PAVE350/210 | Pave Ramps M, M2, & M3 | Hubbard | Nate | | | N | N | N | | N | N | N | N | N | | | | | | | | | | |
| | Storm Drain Ramp M Grout Repair S-320A to S-320 48" | APS | Greg | | | | | | | | | | | | | | | N | N | N | | | | |
| | B3 endbent 3 & pier 2 caps | Shelby | Harry | x | x | x | x | x | | | x | x | x | x | x | | | x | x | x | x | x | | |
| | Maintain Whole Foods lift station/Clean FM line 2 Trucks | Badger | Harry | | N | | | | | | | | | | | | | | | | | | | |
| | Lighting | | | | | | | | | | | | | | | | | | | | | | | |
| | Light Pole Install I4WB South of SLR | Conti | Rainer | | | | | | | | x | x | x | x | x | | | x | x | x | x | x | | |
| | Lighting Load Center B (Ramp K) | Conti | Rainer | | | X | | | | | | | X | | | | | | | X | | | | |
| | Lighting Load Center C (Ramp J) | Conti | Rainer | | | | X | | | | | | | X | | | | | | | X | | | |
| | ITS | | | | | | | | | | | | | | | | | | | | | | | |
| | ITS Load Center B (Ramp K) | Conti | Rainer | | | | | X | | | | | | | X | | | | | | | X | | |
| | Signals | | | | | | | | | | | | | | | | | | | | | | | |
| | SLR Mast Arms Drill Shaft Pole 5 | Conti/Reliable | Rainer | | | | | | | | | | | | | | | | | | | X | | |
| | SPM | | | | | | | | | | | | | | | | | | | | | | | |
| | Drill Shaft OHC 5 | Conti/Reliable | Rainer | | | | X | X | | | | | | | | | | | | | | | | |
| | Drill Shaft OHC 6 | Conti/Reliable | Rainer | | | | | | | | X | X | | | | | | | | | | | | |
| | Drill Shaft OHC 16 | Conti/Reliable | Rainer | | | | | | | | | | | | | | | | | X | X | | | |
| | Drill Shaft OHS 2 LT | Conti/Reliable | Rainer | | | | | | | | | | X | X | | | | | | | | | | |
| | Drill Shaft OHS 3 LT | Conti/Reliable | Rainer | | | | | | | | | | | | | | | X | X | | | | | |
| | Toll Plaza | | | | | | | | | | | | | | | | | | | | | | | |
| TOLL200 | Slab Pour | Conti | Rainer | | | | | P | | | | | | | | | | | | | | | | |
| | Sand Lake Road Closures / Sidewalk | | | | | | | | | | | | | | | | | | | | | | | |
| | Sand Lake Rd & Ramps | | | | | | | | | | | | | | | | | | | | | | | |
| | Sand Lake WB Contra flow (Bridge Demo) | James | Jamey | X | X | X | X | | | | X | X | X | X | | | | X | X | X | X | | | |
| | Sand Lake EB Contra flow (Bridge Demo) | James | Jamey | X | X | X | X | | | | X | X | X | X | | | | X | X | X | X | | | |
| | Turkey Lake Rd North & South direction for drainage | Lane | Jamey | X | X | X | X | | | | X | X | X | X | | | | X | X | X | X | | | |
| | I-4 EB | | | | | | | | | | | | | | | | | | | | | | | |
| | I-4 Single Lane Closures EB | Lane | Jamey | X | X | X | X | | | | X | X | X | X | | | | X | X | X | X | | | |
| | I-4 WB | | | | | | | | | | | | | | | | | | | | | | | |
| | I-4 Single Lane Closures WB | Lane | Jamey | X | X | X | X | | | | X | X | X | X | | | | X | X | X | X | | | |