

	N/P - Night Pour																								
	X - Day Schedule																								
	NC - Night Time Confirmed																								
	TS-Traffic Shift																								
	T-N - Tentative																								
	N - Night																								
	D-Pile Delivery																								
Sand Lake 3470				Current Week							Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
	Roadway																								
FLAT260	Sand Lake Rd. Widening/Base/Flatwork 318 - 323 Checkers	Marcos C.	Tyler	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		
BW290	Grade/backfill Median Barrier I4 EBXL	Stephanie C	Tyler	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		
STAB330	Mix I4 XL's 1474-1478+60 & 1482-1487	Jessie W./Ian P.	Tyler			X	LBR	LBR			LBR	LBR													
STAB330	Subgrade I4 XL's 1454-1477	Jessie W./Ian P.	Tyler	X	X	X	X	X			X	X													
BASE380	Plc/Fin Limerock I4 XL's 1454-1477	Jessie W./Ian P.	Tyler										X	X	X			X	X	X	X	X			
STAB320	Subgrade I4 XL's 1487-1500	Jessie W./Ian P.	Tyler	X	X	X	X	X			X	X													
BASE370	Plc/Fin Limerock I4 XL's 1487-1500	Jessie W./Ian P.	Tyler										X	X	X			X	X	X	X	X			
	Clean Team Sand lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	x	x	x	x	x										x	x	x	x	x			
	Sand lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L						x		x	x	x	x	x										
	Turkey lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L								x	x	x												
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L											x	x	x									
FLAT120	Turkey Lake Assist OPC	Larry Rapp	Greg L	N	N	N	N			N	N	N	N	N			N	N	N	N	N				
BASE140	Excavate place lime rock in lieu of base/asphalt for separator TL Rd	Larry Rapp	Greg L																				N		
BASE140	Excavate,place,grade limerock Turkey Lake	Larry Rapp	Greg L	N	N	N	N																		
	Drainage / Utilities																								
DRG340	Install S-268A to S-269 (30")	Jose Castro C.	Greg L	X	X	X	X	X	X		X	X	X	X	X	X									
DRG340	Install S-269 to S-287 (30")	Jose Castro C.	Greg L															X	X	X	X	X	X		
DRG430	Excavate and verify utilities for S-506	Isaias Barcenas	Greg L																	X	X	X			
STAB290	Excavate and place stab/base for flatwork Checkers	Isaias Barcenas	Greg L	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X					
U-OCU1520	Install FM Sand Lake ramp M	Edward Benitez	Greg L	N	N	N																			
U-OCU1520	Install FM across sidewalk on South side SL	Edward Benitez	Greg L							N	N	N	N	N											
	Relocate fire hydrant SL @ circle K	Edward Benitez	Greg L				N																		
	Relocate meter on WM for Circle K	Edward Benitez	Greg L				N																		
	Set S-518 remove temp pipe install perm. after sidewalk swap S	Edward Benitez	Greg L															X	X	X					
	Install S-590 (15")	Edward Benitez	Greg L																		X	X	X		
	Structures																								
	Bridge #7&8																								
	Back wall strips \ Backfill approach slab	Juan Pinero	Jose Perez	P																					
	Bridge #3																								
SUBS660	Form EB 1	J.Castillo /F.Perez	Jose Perez	X																					
BEAM170	Set beams	E. Perez / V. Medina	James O'Neill	N	N												N	N	N						
SIP170	Sip	Shelby	Jose Perez			N	N	N	N	N	N	N	N	N						N	N	N	N		
OH240	Overhang	J.Castillo /F.Perez	James O'Neill					N	N	N	N	N	N	N	N	N					N	N	N		
REINF240	Rebar	Shelby	Jose Perez															X	X	X	X	X			

Sand Lake 3470				Current Week							Week 1							Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	
	Subcontractor																								
FLAT220	Curb & Driveway @ Checkers	JVD	Roberto				X	X			X	X	X	X	X										
BW290	Median Barrier I4 WB (5245 - 5252)	Blount Sanford	Roberto	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
BW290	Median Barrier I4 XL's (6225 - 6239)	Blount Sanford	Roberto	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
MSE270	Construct Assist with Bridge 3 Backwall Backfill	RWH	Nate	X	X	X	X	X																	
EW280	Mill and Fill Turkey Lake Rd	Hubbard	Nate	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N	
DRG1240	Install 30" J&B S-404A - S404OF (Tube Area 3)	CFU	Greg															X	X	X	X	X			
SIP170	B3 SIP	Shelby	Harry								X	X	X	X	X			X	X	X	X	X			
	Lighting																								
	Lighting Maintenance (I4 South of SLR and N)	Conti	Rainer	X	X	X	X	X																	
LGHT110	Light Pole Install I4WB South of SLR	Conti	Rainer	X	X	X	X	X																	
LGHT110	Lighting Load Center C (Ramp J)	Conti	Rainer																	X	X	X			
	Service Wire Lighting Load Center C (Ramp J)	Conti/Vasi	Rainer																						
	ITS																								
ITS100	ITS Load Center B (Ramp K)	Conti	Rainer			X	X	X			X	X	X												
	Signals																								
SGNL130	SLR/TLR Temp Power for Signal Cabinet	Conti/Duke	Rainer				X	X																	
SGNL220	TLR Mast Arms Drill Shaft Pole 3	Conti/Reliable	Rainer									N	N	N											
	SPM																								
SIGN100	Drill Shaft OHC 16	Conti/Reliable	Rainer							N	N														
SIGN100	Drill Shaft OHS 2 LT	Conti/Reliable	Rainer																	X	X	X			
SIGN100	Drill Shaft OHS 3 LT	Conti/Reliable	Rainer															X	X						
	Sign Structure Removals I4EB (Slow Roll for one night)	Conti	Rainer							N	N	N/SR	N	N											
	Toll Plaza																								
TOLL110	Bore Service Conduit	Conti/Vasi	Rainer			X	X	X																	
	Sand Lake Road Closures / Sidewalk																								
	Sand Lake Rd & Ramps																								
	Sand Lake WB Contra flow (Bridge Work)	James	Dennis			N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	
	Sand Lake EB Contra flow (Bridge Work)	James	Dennis			N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	
	Sand Lake WB Full Detour	James	Dennis	N	N																				
	Sand Lake EB Full Detour	James	Dennis	N	N																				
	Turkey Lake NB Contra-Flow for Paving	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N						
	Turkey Lake SB Detour for Paving	Lane	Dennis																N	N	N			N	
	I-4 EB																								
	I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N	N		N	N	N	N	N			N	N	N	N	N				
	I-4 WB																								
	I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N	N		N	N	N	N	N											
	I-4 Double Lane Closures WB	Lane	Dennis														N	N	N	N	N				
	Central Florida PKWY																								
	Full Detour CFP (12:30AM to 5:30AM)	Dennis	Dennis			N	N			N	N	N	N	N			N	N	N	N	N				