

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

[illegible]

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	12-Jan	13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	<i>ITS</i>																							
ITS100	ITS Load Center B (Ramp K)	Conti	Rainer											X	X									
ITS100	ITS Pole 73.6 WB-B Conduit	Conti	Rainer			X	X	X																
	Drill Shaft ITS 72.6 EB Sta.4160	Conti	Rainer																					
	<i>SPM</i>																							
	Drill Shaft OHS 2 RT	Conti/Reliable	Rainer								X	X												
	Drill Shaft OHS 3 LT	Conti/Reliable	Rainer										X	X										
	<i>Toll Plaza</i>																							
	Bore Service Conduit	Conti/Vasi	Rainer				X	X																
	Sand Lake Road Closures / Sidewalk																							
	<i>Sand Lake Rd &amp; Ramps</i>																							
	Sand Lake WB Contra flow (Bridge Work)	James	Jamey	X	X	X	X						X	X	X	X	X	X	X	X	X	X		
	Sand Lake EB Contra flow (Bridge Work)	James	Jamey	X	X	X	X						X	X	X	X	X	X	X	X	X	X		
	Sand Lake Full Detour	James	Jamey					X	X	X	X	X												
	Turkey Lake NB Contra-Flow for Paving	Lane	Jamey			X	X	X	X	X	X	X	X	X										
	Turkey Lake SB Detour for Paving	Lane	Jamey														X	X	X	X				
	Turkey Lake Rd North & South directions for drainage	Lane	Jamey	X	X																			
	<i>I-4 EB</i>																							
	I-4 Single Lane Closures EB	Lane	Jamey	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	<i>I-4 WB</i>																							
	I-4 Single Lane Closures WB	Lane	Jamey	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		