

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	postion crane on pier 2	Juan	James O'Neill		N									N										
	Pile equipment and assembly	Juan	James O'Neill			N												D	X					
PILE250	template/drive pier 2 pile	Juan	James O'Neill												X	X					X	X		
	Build Temp and Crane	Juan pinero	James O'Neill	X	X	X	X	X																
	NATT (prpopsd pile delivery)	Juan Pinero	James O'Neill									ND		ND						ND		ND		
	excavate pylon footer	victor Medina	Jose Perez								X	X	X											
	Form Pylon footer	victor Medina	Jose Perez											X	X									
	Subcontractor																							
BW290	Median Barrier I4 WB 5230 - 5265	Blount Sanford	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
BW290	Median Barrier I4 XL's (6225 - 6239)	Blount Sanford	Rainer															X	X	X	X	X		
BW290	Guardrail Removal I4 EB GUL	ACME Guardrail	Nate								X	X	X	X	X									
GR120	Guardrail Ramp M2-M3	ACME Guardrail	Nate	N	N	N	N																	
STRP260	Stripe M-2	McShea	Nate					N																
EW230	Mill and Fill Turkey Lake Rd Inside	Hubbard	Nate	N																				
	Misc Asphalt Under Bridge 5	Hubbard	Nate		N																			
	Asphalt Repair Forcemain trench	Hubbard	Nate		N																			
	Temp Overbuild on South End of Project	Hubbard	Nate			N																		
	Traffic Swap Ramp M2 & Turkey Lake rd Phase 1C	McShea	Nate			N	N	N																
	Restripe and shift South end P-1 Step 3	McShea	Nate			N	N																	
	WB Tube	Hubbard	Nate				N			N	N	N	N	N										
	Cover Temp Pavement marking/ place RPM's on TLR	McShea	Nate			N	N																	
PAVE340	Paving on WB Tube	Hubbard	Nate	N	N	N	N																	
	<i>Conti</i>																							
LGHT130	Bridge 3 Underdeck	Conti	Rainer															X	X	X	X	X		
ITS120	ITS Conduit I-4 EB Sta: 1433 - 1480	Conti/Vasi/KDI	Rainer	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Signal Pole 3 (SLR/TLR)	Conti/Reliable	Rainer	N																				
SIGN100	Drill Shaft OHS 5 RT	Conti/Reliable	Rainer		N	N	N																	
TOLL110	Bore Service Conduit	Conti/Vasi/KDI	Rainer															X	X	X	X	X		
	<i>Ramp M2 Opening</i>																							
	WWD Test	Conti	Rainer			X	X																	
	Signals Temp	Conti	Rainer	N	N			N																
	Lighting Temp	Conti	Rainer					N																
	Existing Ped Signals	Conti	Rainer					N																
	OHC 10 & MP 5 Install	Conti	Rainer			N	N																	
	OHC 16 Install	Conti	Rainer			N	N																	
	Temp Signs SLR (Two TLR Sign)	Conti	Rainer			X	X																	
	Temp Signs TLR/SLS Ground Mounts	Conti	Rainer		X	X	X																	
	Temp Signs TLR/SLS Overhead	Conti	Rainer	N	N			N																
	Temp Signs TLR/SLR Overhead	Conti	Rainer					N																
	SLR/TLR Signal Head Adjustment	Conti	Rainer					N																
	Sand Lake Road Closures / Sidewalk																							
	<i>Sand Lake Rd & Ramps</i>																							
	Sand Lake WB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Sand Lake EB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Sand Lake Rd EB Double Lane	Lane	Dennis					N	N															
	Ramp M Full Closure (Overhead Sign Installtion)	Lane	Dennis			N	N																	
	Ramp M Closure (Ramp Opening)	Lane	Dennis					N		N														
	Turkey Lake Rd North & South (Single Outside Lanes)	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			