

	N/P - Night Pour																														
	X - Day Schedule																														
	NC - Night Time Confirmed																														
	TS-Traffic Shift																														
	T-N - Tentative																														
	N - Night																														
	D-Pile Delivery																														
Sand Lake 3470						Current Week										Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May								
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT								
	Roadway																														
TW130/EW580	Exc/Grade Wall 4-1	Marcos C.	Tyler	X	X	X	X	X																							
TW150	Exc/Grade Wall 4-2	Marcos C.	Tyler								X	X	X	X	X	X				X	X	X	X								
EW490	Place Embankment EB/Ramp K	Stephanie C	Tyler	X	X	X	X	X	X		X	X	X																		
EW530	Place Embankment EB XL 6239 - 6275	Stephanie C	Tyler											X	X																
BW290	Grade for Med. Barrier 5239 - 5252	Stephanie C	Tyler																	X	X	X	X								
BASE370	WB XL Plc/Fin Limerock 5230 - 5265	Jessie W	Tyler	X	X	X	X	X			X	X	X	X	X																
STAB320	WB XL Mix/Plc/Fin Stab 5230 - 5265	Jessie W	Tyler	X	X	X	X	X			X	X	X	X	X																
STAB300	I4 WB Tube 1430 - 1340	Ian Palasz	Tyler								X	X	X	X	X																
	FG Ditch WB Tube 1430 - 1340	Ian Palasz	Tyler	X	X	X	X	X																							
	Night Mot \ Erosion Deficiency Items	Dennis Scott	Greg L	N	N	N	N			N	N	N	N	N																	
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Wortes	Greg L	X	X	X	X	X			X	X	X	X	X				X	X	X	X									
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Wortes	Greg L	X	X	X	X	X	X		X								X	X	X	X	X								
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Wortes	Greg L			X	X				X									X	X										
	Kirkman ramp - Trash pickup and Mowing	Billy Wortes	Greg L					X				X	X	X								X									
	Place Grade Limerock on Turkey Lake for Curb and Gutter	Victor Castro	Jose Castro	X	X	X																									
	Drainage / Utilities																														
	Install S-232 To S-233	Isaias Barcenas	Greg L					X	X		X																				
DRG350	Install S-230 to S-239 (30")	Isaias Barcenas	Greg L	X	X	X	X																								
	Install S-226 to S-227 (18")	Isaias Barcenas	Greg L								X	X	X																		
	Pipe Repair ramp J and Sand Lake	Isaias Barcenas	Greg L											X	X	X															
	S-2009 to S-2006 6"under drain	Mark Gregory	Greg L	X	X	X	X	X																							
	S-2006 to S-2002 6" under drain	Mark Gregory	Greg L								X	X	X	X	X	X															
	S-2002 to S-2001 6" under drain	Mark Gregory	Greg L																X	X	X	X	X								
U-OCU1540/1560	FM N SL @ McDonald's	Edward Benitez	Greg L	N	N	N	N			N	N	N	N	N																	
	Structures																														
	Bridge #7 & 8																														
	set up concrete screed/dry run	Felipe Perez/Jaime	Jose Perez	x	x																										
	place concrete on B8	Felipe Perez	Jose Perez			P	B/P																								
	Bridge #4																														
	demo existing mse wall north side	Victor /Eusebio	Jose Perez	x	x	x	x	x			x	x	x	x	x																
EXC200	excaavate pier 2 b4 footer install trench box	Eusebio/Victor	Jose Perez							N	N	N	N	N																	
	move Pile equipment	Juan	James O'Neill					x	x																						
PILE250	template/drive pier 2 pile	Juan/Eusebio	James O'Neill	x	x	x	x	x	x		x	x	x	x	X	x			x	X	x	X									
	cut Pile	Juan	James O'Neill					x	x																						
	Build Temp and Crane pier 1	Juan pinero	James O'Neil								x	x	x	x	x																
	Pile Delivery (Pier)	Juan Pinero	James O'Neil	ND		ND													ND		ND										
	Pile Delivery (EB1)	Juan Pinero	James O'Neil								ND			ND																	
	C.I.P under b2 &B3 endbent 1 vertical	Victor	Jose Perez	x	x	x	x	x																							
	Subcontractor																														
BW300	Median Barrier EB 7195 - 7199	Blount Sanford	Rainer																X	X	X	X									
BW290	Median Barrier I4 WB 5230 - 5265	Blount Sanford	Rainer			X	X	X																							
BW290	Median Barrier I4 XL's (6225 - 6239)	Blount Sanford	Rainer			X	X	X																							
	Restripe and shift South end P-1 Step 3	McShea	Nate																N	N											
PAVE340	Paving on WB Tube	Hubbard	Nate																N	N	N										
LGHT130	Bridge 3 Underdeck	Conti	Rainer								X	X	X	X	X																
	ITS																														
ITS120	ITS Conduit I-4 EB Sta: 1433 - 1480	Conti/Vasi/KDI	Rainer	X	X	X	X	X			X	X	X	X	X				X	X	X	X									

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May	
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	
	<b><i>Toll Plaza</i></b>																							
TOLL110	Bore Service Conduit	Conti/Vasi/KDI	Rainer								X	X	X	X	X									
TOLL140	Set Building	Conti	Rainer																	N	N			
	Sand Lake Road Closures / Sidewalk																							
	<b><i>Sand Lake Rd &amp; Ramps</i></b>																							
	Sand Lake WB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	Sand Lake EB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	Turkey Lake Rd North & South (Single Outside Lanes)	Lane	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	<b><i>I-4 EB</i></b>																							
	I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	<b><i>I-4 WB</i></b>																							
	I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			