

	N/P - Night Pour	Please accept this email as approval to work as requested on Friday - May 22 nd with no lane closures or deliveries beyond 6 am and a normal daytime work shift. Work planned to start back on Monday night – May 25 th with lane closures not starting on SLR till 11 PM and on I-4 & Ramps not till 12:01 AM.																													
	X - Day Schedule																														
	NC - Night Time Confirmed																														
	TS-Traffic Shift																														
	T-N - Tentative																														
	N - Night																														
	D-Pile Delivery																														
Sand Lake 3470				Current Week							Week 1							Week 2													
Activity ID	Activity Description	Foreman / Sub	Supt	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun							
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN							
	Roadway																														
EW560	Exc/Grade Wall 4-2	Marcos C.	Tyler					X				X	X	X	X			X	X	X											
	Excavate/Grade Pylon Footing 4-2	Marcos C.	Tyler	X	X	X	X											X	X	X											
	Excavate/Grade Pylon Footing 4-1	Marcos C.	Tyler																		X	X	X								
EW580	Place Embankment EB/Ramp K	Stephanie C	Tyler	X	X	X																									
EW700	Place Embankment EB XL 6239 - 6275	Stephanie C	Tyler				X	X										X	X	X	X	X									
EW530	Grade for Med. Barrier 5239 - 5252	Stephanie C	Tyler									X	X	X	X																
BASE370	WB XL Plc/Fin Limerock 5238 - 5252	Jessie W	Tyler									X	X	X	X	X															
STAB320	WB XL Mix/Plc/Fin Stab 5238 - 5252	Jessie W	Tyler			X	X	X																							
STAB310	I4 WB Tube 1375 - 1355	Jessie W	Tyler	X	X																										
EW570	Ph. 2C - EB Widening 1440 - 1450	Jessie W	Tyler															X	X	X	X	X	X								
STAB300	I4 WB Tube 1430 - 1340	Ian Palasz	Tyler									X	X	X	X			X	X	X	X	X									
DRG310/20/30	FG Ditch WB Tube 1430 - 1340	Ian Palasz	Tyler	X	X	X	X	X										X	X												
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	X	X	X	X	X				X	X	X	X			X	X	X	X	X									
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L									X	X	X	X	X															
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	X									X	X																	
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L		X	X	X								X																
	Remove existing Curb Turkey Lake	Victor Castro	Jose Castro				X	X																							
	Drainage / Utilities																														
	Install S-232 To S-233	Isaias Barcenas	Greg L	X																											
DRG350	Install S-230 to S-239 (30")	Isaias Barcenas	Greg L									X	X	x	X																
DRG350	Install S-226 to S-227 (18")	Isaias Barcenas	Greg L	X	X	X																									
	Pipe Repair ramp J and Sand Lake	Isaias Barcenas	Greg L				X	X										X													
	Install S-278 to S-278A (18")											X	X						X	X	X										
	Install S-278A to S-279A (18")																				X	X									
	S-2006 to S-2002 6" under drain	Mark Gregory	Greg L	X	X	X																									
	S-2002 to S-2001 6" under drain	Mark Gregory	Greg L				X	X																							
	S-4001 6" under drain	Mark Gregory	Greg L									X	X	X	X	X															
	Install S-66 to S-67 (24")	Mark Gregory	Greg L															X	X												
	Install S-64 to S-63 (24")	Mark Gregory	Greg L																	X	X	X	X								
U-OCU1540	Install FM Sand Lake ramp M	Edward Benitez	Greg L											N			N	N	N	N				N							
U-OCU1540/1560	FM N SL @ McDonald's	Edward Benitez	Greg L	N	N	N	N	N				N	N	N			N														
	Structures																														
	Bridge #7 & 8																														
	strip edge forms	Felipe Perez/Jaime	Jose Perez	x	x																										
	Bridge #4																														
EXC200	excavate pier 2 b4 footer install trench box	Eusebio/Victor	Jose Perez	N	N	N	N																								
	move Pile equipment	Juan	James O'Neill	N																											
PILE260	template/drive endbent 1	Juan pinero	James O'Neill	x	x	x	x	x				x																			
PILE250	template/drive pier 2 pile	Juan/Eusebio	James O'Neill									x	X	x	X			x	x												
SUBS260	dewater & F/G footer	Eusebio	Jose Perez																	x	x	x	x								
	Pile Delivery (Pier)	Juan Pinero										ND		ND																	
	Pile Delivery (EB1)			ND			ND											ND			ND										
	Subcontractor																														
BW300	Median Barrier EB 7195 - 7199	Blount Sanford	Rainer									X	X	X	X			X	X	X	X	X									
TW130	Wire Wall 9-1	RWH	Nate	X	X	X	X	X				X	X	X	X																
MSE310	RW 4-1	RWH	Nate															X	X	X	X	X	X								

[illegible]