

N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470						Current Week							Week 1							Week 2						
Show/Hide	FLOAT	Activity ID	Activity Description	Foreman / Sub	Supt	1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun
						MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
x			Roadway																							
	84	MSE310	Exc/Grade Wall 4-1	Marcos C.	Tyler	X				X	X		X	X	X	X	X	X		X	X	X	X		X	
	203	SUBS320	Excavate/Grade Pylon Footing 4-1	Marcos C.	Tyler		X	X	X																	
	6	EW710	Place Embankment EB XL 6239 - 6275	Marcos C.	Tyler	X	X	X	X	X																
	-	BASE370/390	WB XL Plc/Fin Limerock 5238 - 5252	Jessie W	Tyler	X	X																			
	63	EW570	Ph. 2C - EB Widening 1440 - 1450	Jessie W	Tyler			X	X	X	X		X		LBR	LBR	LBR	LBR	LBR		X	X	X	X		
	126	STAB390	Ph. 2C - EB Reconstruct - Mix/Plc/Fin stab (1437 - 1465)	Jessie W	Tyler								X	X	X	X	X	X		LBR	LBR	LBR	LBR			
	-	EW500	I4 WB Tube 1430 - 1340	Ian Palasz	Tyler	X	X	X																		
	344	STAB300	I4 WB Tube - Balance/Mix 1355 - 1335 (bridge 7)	Ian Palasz	Tyler				X	X	X		X		LBR	LBR	LBR	LBR	LBR							
	364	BASE360	I4 WB Tube - Plc/Fin Lime Rock 1355 - 1335 (bridge 7)	Ian Palasz	Tyler															X	X	X	X		X	
	126	BASE450	Ph. 2C - EB Reconstruct - Plc/Fin Limerock (1437 - 1465)	Ian Palasz	Tyler									X	X	X	X	X	X	X						
X			Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	X	X	X	X	X			X	X	X	X	X	X								
			Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L	X	X	X											X	X	X					
			Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L				X	X	X												X		X	
			Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L								X	X	X											
			Remove existing Curb Turkey Lake	Victor Castro	Jose Castro	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X			
			Place Grade Limerock on Turkey Lake for Curb and Gutter	Victor Castro	Jose Castro	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X			
x			Drainage / Utilities																							
	6	DRG1370	Install S-278 to S-278A (18")	Isaias Barcenas	Greg L		X	X	X																	
	6	DRG1380	Install S-278A to S-279A (18")	Isaias Barcenas	Greg L					X	X		X	X	X	X	X									
	492	DRG300	Install S-66 to S-67 (24")	Mark Gregory	Greg L	X	X																			
	492	DRG300	Install S-64 to S-63 (24")	Mark Gregory	Greg L			X	X	X	X		X	X	X	X	X	X	X							
	492	DRG300	Install S-65 to CS-100 (24")	Mark Gregory	Greg L																X	X	X			
	492	DRG300	Install S-84 to S-83 (29"X45")	Mark Gregory	Greg L																			X		
	69	U-OCU1540	Install FM Sand Lake ramp M	Edward Benitez	Greg L	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
			Structures																							
			Bridge #7 & 8																							
			Rub and patch B7&8	Jaime	Jose Perez				N				N	N	N	N										
			strip edge forms	Jaime	Jose Perez	N	N	N	N				N	N	N	N	N									
			remove temp deck under b7&8	Jaime	Jose Perez	N	N	N	N																	
			Bridge #4																							
	62	PILE250	template/drive pier 2 pile	Juan Pinero	James O'Neill	X	X	X	X	X			X	X	X	X	X									
	75	PILE270	drive endbent 2 pile	Juan Pinero	James O'Neill															X	X	X	X		X	
			cut Pile	Juan Pinero	James O'Neill									X	X											
	62	SUBS260	dewater & F/G footer	Eusebio	Jose Perez			X	X	X	X		X													
	62	CURE220	Form/pour/remove, footer pier 2	Eusbio	Jose Perez										X	X	X		X		X					
			Pile Delivery (Pier)	Juan Pinero	James O'Neil	ND		ND		ND			ND						X							
			Pile Delivery (EB1)		James O'Neil																					
			Pile Delivery (EB3)												X		X									
			Pylon Footing North																							
	-	SUBS200	make Forms pylon footer	Victor Medina	Jose Perez	X	X	X																		
	-	SUBS200	Form Pylon footer	Victor Medina	Jose Perez	X	X	X	X	X			X	X	X	X	X									
			Subcontractor																							
	-	BW300	Median Barrier EB 7195 - 7199	Blount Sanford	Rainer	X	X	X	X	X																
	-	TW130	Wire Wall 9-1	RWH	Nate	X	X	X	X	X																
	84	MSE310	RW 4-1	RWH	Nate						X		X	X	X	X	X			X	X	X	X			
			Phase 2A-2B Barrier Wall	TCP	Harry																		N			
	6	DRG1400	Install 36" J&B S-726 - S727 (Tube Area 4)	CFU	Greg	X	X	X	X	X																
	326	DRG310	Install 30" J&B S-55 - S404OF (Tube Area 3)	CFU	Greg								X	X	X	X	X									
	326	DRG310	Install 30" J&B S-56 - S422A (Tube Area 3)	CFU	Greg															X	X	X	X			
			Ramp L Tie in	Hubbard		N																				
	-	PAVE360	Paving on WB Tube	Hubbard		N	N	N	N																	
			Mill & Resurface WB Inside Shld Gul (1499+00 - 1509+00)	Hubbard								N														
			EB Outside Temp Shld Overbuild (1521+00 - 1533+00)	Hubbard									N													
	-		WB Express lanes (1499+00 - 1509+00)	Hubbard										N	N	N										
	123	PAVE440	Ramp K paving	Hubbard															N	N	N	N				
			Guardrail Removal (Sta 1336+00 to 1357+50)	Acme		X	X	X	X	X																
			Lighting																							

Show/Hide	FLOAT	Activity ID	Sand Lake 3470 Activity Description	Foreman / Sub	Supt	Current Week							Week 1							Week 2						
						1-Jun	2-Jun	3-Jun	4-Jun	5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun
						MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
			Toll Plaza																							
	605	TOLL110	Bore Service Conduit	Conti/Vasi/KDI	Rainer	X	X	X	X	X				X	X	X	X	X								
	605	TOLL110	Fuel Tank Pad	Conti	Rainer															X	X	X	X			
x			Sand Lake Road Closures / Sidewalk																							
			Sand Lake Rd & Ramps																							
			Sand Lake WB Contra flow (Bridge Work)	James	Dennis	N	N	N	N	N			N	N	N	N	N		N	N	N	N	N			
			Sand Lake EB Contra flow (Bridge Work)	James	Dennis	N	N	N	N	N			N	N	N	N	N		N	N	N	N	N			
			Sand Lake Rd EB Single Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N				N	N	N	N	N		N	N	N	N	N			
			Sand Lake Rd WB Single Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N				N	N	N	N	N		N	N	N	N	N			
			Full Closure of Ramp L	Lane	Dennis																	N				
			Ramp L Single Right Lane	Lane	Dennis	N																				
			I-4 EB																							
			I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N				N	N	N	N	N		N	N	N	N	N			
			I-4 WB																							
			I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N				N	N	N	N	N		N	N	N	N	N			
			I-4 Double Lane Closures WB	Lane	Dennis				N																	
			Central Florida PKWY																							
			Full Detour CFP (12:30AM to 5:30AM)	Dennis	Dennis	N	N	N	N				N	N	N	N	N									