

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Install S-710 To S-717 (30")	Dakota Mooney	Greg L	X	X	X	X	X	X		X	X	X	X													
	Install S-717 To S-722 (30")	Dakota Mooney	Greg L															X	X	X	X	X	X				
U-OCU1540	Install FM Sand Lake ramp M	Edward Benitez	Greg L	N	N	N	N			N	N	N	N			N	N	N	N	N							

Sand Lake 3470	
Activity ID	Activity Description
	Install S-718 To S-717 (30")
	Install S-717 To S-722 (30")
U-OCU1540	Install FM Sand Lake ramp M

Sand Lake 3470				Current Week							Week 1							Week 2										
Activity ID	Activity Description	Foreman / Sub	Supt	8-Jun	9-Jun	10-Jun	11-Jun	12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Jun	19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun				
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN				
	Structures																											
	Bridge #7 & 8																											
	Rub and patch B7&8	Jaime	Jose Perez	N	N	N	N																					
	strip edge forms	Jaime	Jose Perez	N	N	N	N	N																				
	Bridge #4																											
PILE250	template/drive pier 2 pile	Juan Pinero	James O'Neill	X	X	X	X	X																				
PILE270	drive endbent 2 pile	Juan Pinero	James O'Neill								X	X	X	X		*		X	X	X	X	X						
	cut Pile	Juan Pinero	James O'Neill	x	x																							
CURE220	Form/pour/remove, footer pier 2	Eusebio Perez	Jose Perez	x							x	x	x	x														
	assemble cap forms for pier 2	Eusebio Perez												x				x	x	x	x	x	*					
	Pile Delivery (Pier)	Juan Pinero	James O'Neil	ND																								
	Pile Delivery (EB3)	Juan Pinero	James O'Neil			X		X																				
	Pylon Footing North																											
SUBS200	Form Pylon footer	Victor Medina	Jose Perez			x	x	x	*		x	x	x	x				x	x	x	x	x						
	Subcontractor																											
BW300	Median Barrier EB 7195 - 7199	Blount Sanford	Harry	X	X	X	X	X			X	X	X	X				X	X	X	X	X						
	Pylon footer rebar 4-1	Shelby	Harry			x	x	x			x																	
MSE310	RW 4-1	RWH	Nate	X	X	X	X	X			X	X	X	X				X	X	X	X	X						
	Ramp L Shift	TCP	Nate											N														
	Barrier Wall Install South End of Project (Phase 1 Step 3)	TCP	Nate																					N				
	Ramp L Shift	McShea	Nate											N														
DRG1400	Install 36" J&B S-726 - S727 (Tube Area 4)	CFU	Greg	X	X	X	X	X			X	X	X	X														
DRG310	Install 30" J&B S-55 - S404OF (Tube Area 3)	CFU	Greg															X	X	X	X	X						
PAVE360	Paving on WB Tube	Hubbard		N																								
	Mill & Resurface WB Inside Shld Gul (1499+00 - 1509+00)	Hubbard																		N	N							
	EB Outside Temp Shld Overbuild (1521+00 - 1533+00)	Hubbard			N																							
	WB Express lanes (1499+00 - 1509+00)	Hubbard															N	N	N									
PAVE440	Ramp K paving	Hubbard																						N				
	Lighting																											
LGHT130	Bridge 3 Underdeck	Conti	Rainer	X	X	X	X	X																				
LGHT110	Lighting Load Center C (Ramp J) Conduit	Conti	Rainer	X	X	X	X	X			X	X	X	X														

