

Sand Lake 3470				Current Week								Week 1								Week 2							
Activity ID	Activity Description	Foreman / Sub	Supt	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul			
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN			
	Roadway																										
MSE320	Exc/Grade Wall 4-2	Marcos C.	Tyler	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Sand Lake Rd. Widening (North)	Marcos C.	Tyler	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Sand Lake Rd. Widening (South)	Marcos C.	Tyler										X	X	X	X			X	X	X	X	X				
	Place Embankment Ramp L	Marcos C.	Tyler									X	X	X	X			X	X	X	X	X					
BASE370/390	WB XL Plc/Fin Limerock 5238 - 5252	Jessie W	Tyler	X	X																						
EW570	Ph. 2C - EB Widening 1440 - 1450	Jessie W	Tyler			X	X	X			X	X	X	X													
STAB390	Ph. 2C - EB/Ramp K - Mix/Plc/Fin stab (7189 - 7210)	Jessie W	Tyler				X	X	X																		
BASE450	Ph. 2C - EB/Ramp K - Plc/Fin Lime Rock (7189 - 7210)	Jessie W	Tyler								X	X	X	X				X	X	X	X	X					
	EB XL - Mix/Plc/Fin stab (6252 - 6262)	Jessie W	Tyler	LBR	LBR	LBR																					
STAB300	I4 WB Tube - Balance/Mix 1355 - 1335 (bridge 7)	Ian Palasz	Tyler	LBR	LBR	X	X	X	X																		
BASE360	I4 WB Tube - Plc/Fin Lime Rock 1355 - 1335 (bridge 7)	Ian Palasz	Tyler								X	X	X	X													
	FG WB Tube Ditch	Ian Palasz	Tyler	X	X																						
BASE450	Finish Lime Rock - Sand Lake Rd. Widening (North)	Ian Palasz	Tyler															X	X	X	X	X					
	Mowing and Litter Pick Up	Billy Worles	Greg L	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L																								
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L																								
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L	X	X	X																					
	Remove existing Curb Turkey Lake	Michael Bloomfield	Jose Castro	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Place Grade Limerock on Turkey Lake for Curb and Gutter	Michael Bloomfield	Jose Castro	X	X	X	X	X			X	X	X	X				X	X	X	X	X					
	Drainage / Utilities																										
	Pipe video pond 206	Isaias Barcenas	Greg L	X																							
DRG1380	Install S-709 to S-715 (24")	Isaias Barcenas	Greg L	X																							
DRG1390	Install S-715 to S-716 (30")	Isaias Barcenas	Greg L		X	X	X	X	X	X		X	X														
DRG1390	installS-716 to S-717 (30')	Isaias Barcenas	Greg L										X	X				X	X	X	X	X	X				
DRG300	Install S-84 to S-83 (29"X45")	Victor Castro	Greg L	X	X																						
DRG300	Install S-422B To S-422A (24")	Victor Castro	Greg L			X	X																				
DRG300	Install S-422A To S-422OF (24")	Victor Castro	Greg L					X	X	X																	
	Install S-517 To S-521 (18")	Victor Castro	Greg L								X	X	X	X													
	Install S-522 To S-524 (18")	Victor Castro	Greg L															X	X	X							
	Install S-350 to S-350OF (18")	Victor Castro	Greg L																		X	X	X				
	Install S-717 To S-722 (30")	Dakota Mooney	Greg L	X	X	X	X	X	X	X																	
	Install S-721 To S-722 (30")	Dakota Mooney	Greg L										X	X	X												
U-OCU1540	Install FM Sand Lake ramp M to cross TL	Edward Benitez	Greg L	X	X	X	X			N	N	N	N	N			N	N	N	N	N			N			
	Structures																										
	Bridge #4																										
PILE270	drive endbent 2 pile	Juan Pinero	James O'Neill	X	X	X	X	X	X																		
	cut Pile	Eusebio Perez	Jose Perez	x	N																						
SUBS260	dewater & F/G footer	Eusebio Perez	Jose Perez					x																			
CURE220	Form/pour/remove, footer pier 2	Eusebio Perez	Jose Perez	x	x	x	x	x	x		x	x	x														
	asemble cap forms for pier 2	Eusebio Perez	Jose Perez	x	x	x	x	x	x		x	x	x	x													
	form endbent 1	Jaime Castillo	Jose															x	x	x	x	x	x				
	form columns pier 2	Jaime Castillo	Jose Perez															x	x	x	x	x					
	Pylon Footing																										
SUBS200	install protection forms around pylon rebar	Jaime Castillo	Jose Perez		x																						

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	22-Jun	23-Jun	24-Jun	25-Jun	26-Jun	27-Jun	28-Jun	29-Jun	30-Jun	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
SUBS200	remove forms Pylon footer 4-1	Jaime Castillo	Jose Perez	x	x																			
	Subcontractor																							
FLAT160	Turkey Lake Curb and Gutter	JVD	Rainer								X	X	X	X										
BW300	Median Barrier EB 7195 - 7199	Blount Sanford	Harry			X	X	X			X	X	X	X				X	X	X	X	X		
BW290	Median Barrier Ramp K	Blount Sanford	Harry			X	X	X																
	B4 footer pier 2 rebar	Shelby	Harry	x	x	x																		
	B4 column rebar	Shelby	Harry										N	N										
MSE310	RW 4-1	RWH	Nate	X	X	X	X	X			X	X	X	X				X	X	X	X	X		
	Barrier Wall Install South End of Project (Phase 1 Step 3)	TCP	Nate							N	N	N	N	N				N	N	N	N			
	Barrier Wall Install Area 4 TTCP's	TCP	Nate													N		N	N	N	N			
	WB Tube - 1339 - 1425	Unlimited Turf	Nate				X	X																
	Shift Traffic Area 4 TTCP's	McShea											N	N										
DRG310	Install 30" J&B S-55 - S404OF (Tube Area 3)	CFU	Greg	X	X	X	X	X																
DRG310	Install 30" J&B S-56 - S422A (Tube Area 3)	CFU	Greg								X	X	X	X										
DRG310	Install 36" J&B S-71 - S83 (Tube Area 3)	CFU	Greg															X	X	X	X	X		
	Mill & Resurface WB Inside Shld Gul (1499+00 - 1509+00)	Hubbard											N	N										
	WB Express lanes (1499+00 - 1509+00)	Hubbard								N	N	N												
PAVE440	Ramp K paving	Hubbard																N	N	N	N			
	APS Pipe Videos	APS			X																			
	Lighting																							
LGHT110	Lighting Load Center C (Ramp J) Conduit	Conti	Rainer	X	X	X	X	X																
	Service Conduit Lighting Load Center C (Ramp J)	Conti/Vasi	Rainer	X	X	X	X	X																
	ITS																							
ITS100	ITS Load Center B (Ramp K)	Conti	Rainer	X	X	X	X	X			X	X	X	X				X	X	X	X	X		
	Toll Plaza																							
TOLL110	Load Center	Conti	Rainer	X	X	X	X	X			X	X	X	X										
TOLL140	Set Building	Conti	Rainer								N	N												
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake WB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	Sand Lake EB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	Sand Lake Rd EB Single Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N			N	N	N	N					N	N	N	N			
	Sand Lake Rd WB Single Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N			N	N	N	N					N	N	N	N			
	Turkey Lake & Sandlake Rd Intersection (Detour 12.1A)	Lane	Dennis															N	N	N	N			N
	Turkey Lake & Sandlake Rd Intersection (Detour 12.1B)	Lane	Dennis								N	N	N					N	N					
	Turkey Lake & Sandlake Rd Intersection (Detour 12.)	Lane	Dennis															N	N	N	N			
	I-4 EB																							
	I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			
	I-4 WB																							
	I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N			N	N	N	N	N				N	N	N	N			