



| Activity ID | Activity Description                                  |                 |            | 14-Sep | 15-Sep | 16-Sep | 17-Sep | 18-Sep | 19-Sep | 20-Sep | 21-Sep | 22-Sep | 23-Sep | 24-Sep | 25-Sep | 26-Sep | 27-Sep | 28-Sep | 29-Sep | 30-Sep | 1-Oct | 2-Oct | 3-Oct | 4-Oct |
|-------------|-------------------------------------------------------|-----------------|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|-------|-------|-------|-------|
|             |                                                       | Foreman / Sub   | Supt       | MON    | TUE    | WED    | THU    | FRI    | SAT    | SUN    | MON    | TUE    | WED    | THU    | FRI    | SAT    | SUN    | MON    | TUE    | WED    | THU   | FRI   | SAT   | SUN   |
|             | Wall 4-1                                              |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | unload precast                                        | Rafeal Nunez    | Jose Perez |        | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | form build up                                         | Cristian Flores | Jose Perez | P      | X      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | F/G for junction slab                                 | Rafeal Nunez    | Jose Perez |        |        |        |        |        |        |        |        |        |        | X      | X      | X      |        | X      | X      | X      | X     | X     | X     |       |
|             | set Precast                                           | Rafeal Nunez    | Jose Perez |        |        |        | X      | X      | X      |        | X      | X      | X      | X      | X      | X      |        | X      | X      | X      | X     | X     | X     |       |
|             | form junction slab                                    | Rafeal Nunez    | Jose Perez |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     | X     | X     |       |
|             | Subcontractor                                         |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Sand Lake Curb/Sidewalk                               | JVD             | Isabel     | N      | N      | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| BW370       | OHS 4 Pedestal /Toll Site                             | Blount Sanford  | Isabel     | X      | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| BW370       | Median Barrier (WB Toll Site)                         | Blount Sanford  | Isabel     |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X     |       |       |       |
| BW380       | Median Barrier - WB GUL, XL's, EB GUL (North)         | Blount Sanford  | Isabel     |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     |       |       |       |
| BW380       | Median Barrier Ramp L 7222 - 7224                     | Blount Sanford  | Isabel     |        |        |        |        |        |        |        | X      | X      | X      | X      |        |        |        |        |        |        |       |       |       |       |
|             | S.I.P                                                 | Shelby          | John       | X      | X      | X      | X      | X      | X      |        | X      | X      |        |        |        |        |        |        |        |        |       |       |       |       |
|             | rebar span 1 b4                                       | shelby          | John       |        |        | X      | X      | X      | X      |        | X      | X      | X      | X      | X      | X      |        |        |        |        |       |       |       |       |
|             | rebar span 2 B4                                       | Shelby          | John       |        |        |        |        |        |        |        |        |        |        |        | X      | X      |        | X      | X      | X      | X     | X     | X     |       |
| SUBS370     | Pylon 4-2                                             | Shelby          | John       | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     | X     | X     |       |
| MSE330      | Pot Hole RW 101                                       | Phillip A.      | Tyler      |        |        |        |        |        |        |        |        |        |        | X      | X      | X      |        |        |        |        |       |       |       |       |
| MSE330      | Dig Out Level Pad RW 101                              | Phillip A.      | Tyler      |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     | X     |       |       |
| MSE320      | RW 4-2                                                | RWH             | Nate       | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        |        |        |        |       |       |       |       |
|             | Phase 3 Express Lane Barrier Wall                     | TCP             | Nate       | N      | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Express Lane Phase 3 Shift                            | McShea          | Nate       | N      | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| DRG2030     | Install 30" J&B S-55 - S404OF (Tube Area 3) Sta: 1345 | CFU             | jose       | X      | X      | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| DRG2050     | Install 36" J&B S-71 - S83 (Tube Area 3) Sta: 1385    | CFU             | Jose       |        |        |        |        |        |        |        | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X     | X     |       |       |
|             | Paving Ramp L & EB GULs                               | Hubbard         |            |        |        |        |        |        |        |        |        |        |        |        |        |        | N      | N      | N      | N      | N     |       |       |       |
|             | Sand Lake Widening 210 - 212                          | Hubbard         |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        | N     |       |       | N     |
|             | 24" Forcemain Linestop / Wet Tap                      | Rangeline       |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     | X     |       |       |
|             | Lighting Maintenance (OHC 14 & Ramp M)                | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | ITS Pull Boxes I-4 WB Sta: 1554 - 1479                | Conti           | Rainer     |        |        |        |        |        |        |        | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X     | X     |       |       |
| ITS100      | ITS Load Center B (Ramp K)                            | Conti           | Rainer     |        |        |        |        |        |        |        | X      | X      | X      | X      | X      |        |        |        | X      | X      | X     | X     |       |       |
| ITS100      | ITS Conduit I-4 WB Sta: 1554 - 1479                   | Conti/Vasi/KDI  | Rainer     |        |        |        |        |        |        |        | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X     | X     |       |       |
| ITS140      | ITS DMS Drill Shaft Installation: 72.6 EB DMS         | Conti           | Rainer     | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| ITS140      | ITS Drill Shaft Installation: 71.6 WB                 | Conti           | Rainer     |        |        | X      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
| ITS140      | ITS Drill Shaft Installation: 74.2 WB                 | Conti           | Rainer     |        |        |        | X      |        |        |        |        | N      | N      |        |        |        |        |        |        |        |       |       |       |       |
|             | ITS Drill Shaft Installation: 74.7 EB                 | Conti           | Rainer     |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | DDI Signal Conduit                                    | Conti/Vasi/KDI  | Rainer     | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X     | X     |       |       |
|             | DDI Standalone Signals                                | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        |        |        |        |       |       |       |       |
|             | DDI Peds West                                         | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Signal Pole 3 (SLR/TLR)                               | Conti/Reliable  | Rainer     |        | N      | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Signal Pole 2 (SLR/TLR)                               | Conti/Reliable  | Rainer     | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Drill Shaft OC 14                                     | Conti/Reliable  | Rainer     |        |        |        |        |        |        |        | N      |        |        |        |        |        |        |        |        |        |       |       |       |       |
| TOLL240     | Loop Boxes Gantry                                     | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        |        |        |        |       |       |       |       |
| TOLL110     | Load Center and Building Power                        | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        |        |        |        |       |       |       |       |
|             | Building Electrical                                   | Conti           | Rainer     | X      | X      | X      | X      | X      |        |        | X      | X      | X      | X      | X      |        |        |        |        |        |       |       |       |       |
|             | Building Flat Work                                    | Conti/JVD       | Rainer     |        |        |        |        |        |        |        |        |        |        |        |        |        |        | X      | X      | X      | X     | X     |       |       |
|             | Sand Lake Road Closures / Sidewalk                    |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Sand Lake Rd & Ramps                                  |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | Sand Lake Rd EB Single Lane                           | Lane            | Dennis     | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N     |       |       | N     |
|             | Sand Lake Rd WB Single Lane                           | Lane            | Dennis     | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N     |       |       | N     |
|             | Single Lane Closure of Ramp L                         | Lane            | Dennis     |        |        |        |        |        |        | N      | N      | N      | N      | N      |        |        |        |        |        |        |       |       |       |       |
|             | Turkey Lake Rd South (Single Outside Lanes)           | Lane            | Dennis     | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N     |       |       | N     |
|             | Turkey Lake Rd North                                  | Lane            | Dennis     | N      | N      | N      | N      |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | I-4 EB                                                |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | I-4 Single Lane Closures EB                           | Lane            | Dennis     | N      | N      |        |        |        |        | N      | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N     |       |       | N     |
|             | I-4 WB                                                |                 |            |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |        |       |       |       |       |
|             | I-4 Single Lane Closures WB                           | Lane            | Dennis     | N      | N      |        |        |        |        | N      | N      | N      | N      | N      |        |        | N      | N      | N      | N      | N     |       |       | N     |
|             | I-4 WB Express Lane Detour                            | Lane            | Dennis     | N      | N      |        |        |        |        |        | N      | N      |        |        |        |        |        |        |        |        |       |       |       |       |