



I-4 and Sand Lake Road Interchange Design-Build

09/23/2026

I4Beyond.com



Status as of September 21, 2026

Days Used	Total Days	% Days Complete	Last Contract Day
1,268	1,787	71.0%	2/22/2028

D-Pile Delivery				Halloween Horror Nights							Halloween Horror Nights							Halloween Horror Nights						
Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
EW460	FG Curb/Sidewalk Ramp M to Turkey Lake	Marcos C.	Tyler	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Exc/Grade Pond 206D	Marcos C.	Tyler															X	X	X	X	X		
	Support RWH Wall 101	Marcos C.	Tyler															X	X	X	X	X		
	Exc/Grade Tube Ditch	Phillip A.	Tyler	X	X	X	X	X																
MSE330	Exc/Grade Wall 101	Phillip A.	Tyler								X	X	X	X	X			X	X	X	X	X		
	FG Pond 201	Phillip A.	Tyler	X	X	X	X	X																
STAB460	EB XL - Mix/Plc/Fin stab (6252 - 6262)	Jessie W	Tyler	LBR	LBR	LBR	LBR	LBR																
BASE560	EB XI - Plc/Fin Lime Rock (6252 - 6262)	Jessie W	Tyler								X	X	X	X	X									
STAB460	Balance/Mix - Area 4 - 6263-6284	Jessie W	Tyler	X	X	X	X	X																
EW580	Balance/Mix - EB I4 - 7207-Bridge 4	Jessie W	Tyler	LBR	LBR	LBR																		
EW570	Embank/Balance/Mix - EB Widening - 1440-1454	Jessie W	Tyler	LBR																				
BASE550	Plc/Fin Limerock - Area 4 - 6263-6284	Jessie W	Tyler															X	X	X	X	X		
BASE360	EB/Ramp L - Plc/Fin Lime Rock (7219 - 7234)	Ian Palasz	Tyler	X	X	X																		
	Plc/Fin Lime Rock SLR Widening (210 - 213)	Ian Palasz	Tyler				X	X	X															
	Plc/Fin Lime Rock EB GUL (7207 - 7213+80)	Ian Palasz	Tyler								X	X	X	X	X			X	X	X	X	X		
	Mowing and Utter Pick Up	Billy Worles	Jose Castro		X	X																		
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Jose Castro	X			X	X	X															
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Jose Castro								X	X	X	X	X	X								
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Jose Castro															X	X	X	X	X	X	
	Removing grass area on turkey lake /grading for side walk and gravity wall	Michael Bloomfield	Jose Castro	N																				
	grading for gravity wall on turkey lake	Michael Bloomfield	Jose Castro		N	N	N																	
	Excavated /grading /install gravity wall on turkey lake	Michael Bloomfield	Jose C./Tyler							N	N	N	N	N			N	N	N	N	N			
	DRAINAGE INSTALL ON TURKEY LAKE S-119- S-125 S-124 LF 26' ADS-18'	Michael Bloomfield	Jose C./Tyler																					N
	Turkey Lake																							
	FG/Pour Curb	Michael Bloomfield / J	Jose C./Tyler	N	N	N	N	N																
CIP100/110	Exc/Grade Gravity Wall	Michael Bloomfield	Jose C./Tyler							N	N	N	N	N										
CIP100/110	Install Gravity Wall	Francisco	Jose Perez															X	X	X	X	X		
	FG/Pour Sidewalk (S654+60 - S256+10)	Michael Bloomfield / J	Jose C./Tyler	N																				
	Drainage / Utilities																							
DRG300	Install ads pipe from S-242-242-A LF 235' ADS 36" drainage pipe on ramp k	Isalas Barcenas	Jose Castro	X	X																			
	INSTALL -233-A to S-242-A INSTALL ADS 36" INCH 73"LF	Isalas Barcenas	Jose Castro			X	X	X	X		X	X	X	X	X	X								
	INSTALL - S-240 to S-242 DITCH BOLT INLET 30" DRAINAGE 194" LF	Isalas Barcenas	Jose Castro															X	X	X	X	X	X	
	APS TO CLEAN AND VIDEO S- 524-522 AND 350-S-350-OF	DAKOTA Mooney	Jose castro	X																				
	S-219- 219-OF 11 LF 18" ADS 221-223- LF 47 LF 18'	DAKOTA Mooney	Jose castro		X	X	X	X	X															
DRG1400	INSTALL S-727 to S- 728 INSTALL ADS 36" LF (379')	Dakota Mooney	Jose Castro								X	X	X	X	X	X								
DRG1400	S-728-EX-9 EXITING AND REMOVE PIPE	Dakota Mooney	Jose Castro															X	X	X	X	X		
	Install S-528-A to S- 528-OF ON RAMP K 30" INCH ADS 36"LF	manny preslado	Jose Castro		X	X	X	X	X															
	S-404OF 30" J&B INSTALL & S-60-61 18"	manny preslado	Jose Castro								X	X	X	X	X	X		X	X	X	X	X		
	FM/WM																							
	WM - Hydrant Installation: Connect to Existing	Eddie B	Jose Castro															X	X					
	WM - Service and Hydrant Installation @ Circle K	Eddie B	Jose Castro															X	X					
	Rangeline - Wet Tap: 24x2 @ 95+00	Eddie B	Jose Castro									X												
	Rangeline - Wet Tap: 24x24 @ International/SLR	Eddie B	Jose Castro									X												
	Structures																							
	Bridge #4																							
	seal Slip	Felipe Perez	Jose Perez	X	X	X	X	X	X		X	X	X	X	X									
																N/P - Night Pour								
																X - Day Schedule				T-N - Tentative				
																NC - Night Time Confirmed				N - Night				
																TS-Traffic Shift				D-Pile Delivery				

Activity ID	Activity Description	Foreman / Sub	Supt	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Deck rebar	shelby	Jose Perez		X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	form bulk heads	Felipe Perez	Jose Perez	X	X	X	X	X	X															
SUBS370	~~Pylon~~																							
	form Pylon 4-2	Cristian Flores	Jose Perez	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	~~4-1~~																							
	Form C.I.P	Rafeal Nunez	Jose Perez										X	X	X	X		X	X	X	X	X	X	
	F/G for junction slab	Rafeal Nunez	Jose Perez				X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	set Precast	Rafeal Nunez	Jose Perez	X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
	form junction slab	Rafeal Nunez	Jose Perez								X	X	X	X	X	X		X	X	X	X	X	X	
	Subcontractor																							
BW370	Median Barrier (WB Toll Site)	Blount Sanford	Isabel											X										
BW380	Median Barrier - WB GUL, XL's, EB GUL (North)	Blount Sanford	Isabel								X	X	X	X				X	X	X	X			
BW380	Median Barrier Ramp L 7222 - 7224	Blount Sanford	Isabel	X	X	X	X																	
	S.I.P	Shelby	John	X	X																			
	rebar span 1 b4	shelby	John	X	X	X	X	X	X															
	rebar span 2 B4	Shelby	John					X	X		X	X	X	X	X	X		X	X	X	X	X	X	
MSE330	Pot Hole RW 101	Phillip A.	Tyler				X	X	X															
MSE330	Dig Out Level Pad RW 101	Phillip A.	Tyler								X	X	X	X	X									
MSE330	Form/Pour Level Pad RW 101	RWH	Nate															X	X	X				
MSE330	RW 101	RWH	Nate																		X	X		
MSE320	RW 4-2	RWH	Nate	X	X	X	X	X																
DRG2050	Install 36" J&B S-71 - S83 (Tube Area 3) Sta: 1385	CFU	Jose	X	X	X	X	X			X	X	X	X	X									
	APS ON SAND LAKE ON S-522-524 -S-350	APS	JOSE	X																				
	Paving Ramp L & EB GULS	Hubbard															N	N	N	N	N			
	Sand Lake Widening 210 - 212	Hubbard																			N			N
	24" Forcemain Linestop / Wet Tap	Rangeline									X	X	X	X	X			X	X	X	X			
	~~Lighting~~																							
LGHT110	Lighting Load Center C (Ramp J)	Conti	Ralner									X	X	X	X			X	X	X	X	X		
	~~ITS~~																							
ITS140	ITS Drill Shaft Installation: 74.2 WB	Conti	Ralner																N					
	~~Signals~~																							
	DDI Signal Conduit	Conti/Vasi/KDI	Ralner	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	DDI Standalone Signals	Conti	Ralner	X	X	X	X	X																
	Signal Pole 3 (SLR/TLR)	Conti/Reliable	Ralner															N						
	~~SPM~~																							
	Drill Shaft OC 14	Conti/Reliable	Ralner								N	N												
	~~Toll Plaza~~																							
TOLL110	Load Center and Building Power	Conti	Ralner	X	X	X	X	X			X	X	X	X	X									
	Building Electrical	Conti	Ralner	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Building Flat Work	Conti/JVD	Ralner															X	X	X	X	X		
	Sand Lake Road Closures / Sidewalk																							
	~~Sand Lake Rd & Ramps~~																							
	Sand Lake Rd EB Single Lane	Lane	Dennis							N	N	N	N	N			N	N	N	N	N			N
	Sand Lake Rd WB Single Lane	Lane	Dennis							N	N	N	N	N			N	N	N	N	N			N
	Full Closure of Ramp K	Lane	Dennis	N																				
	Turkey Lake Rd South (Single Outside Lanes)	Lane	Dennis	N	N	N	N				N	N	N	N	N			N	N	N	N			N
	~~I-4 EB~~																							
	I-4 Single Lane Closures EB	Lane	Dennis								N	N	N	N	N			N	N	N	N			N
	~~I-4 WB~~																							
	I-4 Single Lane Closures WB	Lane	Dennis								N	N	N	N	N			N	N	N	N			N
	I-4 WB Express Lane Detour	Lane	Dennis								N	N												

N/P - Night Pour	
X - Day Schedule	T-N - Tentative
NC - Night Time Confirmed	N - Night
TS-Traffic Shift	D-Pile Delivery





Agenda — Current Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Bridge support structure work over Sand Lake Road (Areas 5 and 6)
 - Drill shaft placement on Sand Lake Road
 - Westbound I-4 temporary barrier wall construction (Area 8)
 - Turkey Lake Road curb/sidewalk widening
 - Place and compact limerock (Areas 5, 6, and 8)
 - Embankment material placement
 - (Areas 5 and 6)
 - Barrier wall installation (Areas 4, 6, and 8)
 - Signal and sign structure installation (Area 3)
 - Excavate and grade ponds
 - Drainage installation (Areas 5 and 6)
 - Force main work on Sand Lake Road
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



I-4 and Sand Lake Road Aerial





Eastbound I-4 Bridge Reconstruction: Welding





Demolition of Barrier Wall on WB I-4 Express for Drill Shaft Placement





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Crane removal (Area 6)
 - Bridge support structure work over Sand Lake Road (Areas 5 and 6)
 - Turkey Lake Road curb/sidewalk widening
 - Place and compact limerock (Areas 5, 6, and 8)
 - Embankment material placement (Areas 5 and 6)
 - Barrier wall installation (Areas 4, 6, and 8)
 - Excavate and grade ponds
 - Drainage installation (Areas 5 and 6)
 - Force main work on Sand Lake Road
 - Ongoing mowing and litter pickup
 - Drill shaft placement (Area 8)
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Bridge support structure work over Sand Lake Road (Areas 5 and 6)
 - Paving (Area 8 and Area 6)
 - Sand Lake Road under I-4 curb/sidewalk work
 - Turkey Lake Road curb/sidewalk widening
 - Place and compact limerock (Areas 5, 6, and 8)
 - Embankment material placement (Areas 5 and 6)
 - Barrier wall installation (Areas 4, 6, and 8)
 - Signal and sign structure installation
 - Excavate and grade ponds
 - Drainage installation (Areas 5 and 6)
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
- **Commitments Update**
 - Fencing and screening
 - Mowing and cleaning
 - Clean Team
 - Hardscaping and aesthetics
 - Ponds



Safety Diversions

- **September 28 and 29 (overnight)**
 - Full diversion of westbound I-4 Express from John Young Parkway to west of Kirkman Road (S.R. 435).
 - Motorists on westbound I-4 Express will be directed to exit onto the westbound Interstate 4 (I-4) general-use lanes near John Young Parkway (local exits 78-74AB).
 - No access to or from westbound I-4 Express direct connect ramps at Florida's Turnpike and Grand National Drive.



Agenda — New Business

Next meeting: 09/30/2026