

	P-Pour			Halloween Horror Nights							Halloween Horror Nights							Halloween Horror Nights						
	X - Day Schedule			Current Week							Week 1							Week 2						
	NC - Night Time Confirmed			5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct
	TS-Traffic Shift																							
	T-N - Tentative																							
	N - Night																							
	D-Pile Delivery																							
Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
EW720	Fill CIP 1-1 - Install Trench Drain	Marcos C.	Tyler	X																				
EW600	Base/Curb/Sidewalk Sand Lake Under Bridges	Marcos C.	Tyler	X	X																			
EW460	FG Curb/Sidewalk Ramp M to Turkey Lake (Rev. 6)	Marcos C.	Tyler			X	X	X			X	X	X	X	X			X	X	X				
	FG Curb/Sidewalk Ramp L to International Drive (Rev. 6)	Marcos C.	Tyler																	X	X	X		
MSE330	Exc/Grade Wall 101	Phillip A.	Tyler	X	X	X	X	X			X	X	X	X	X									
	FG Pond 201	Phillip A.	Tyler	X	X	X	X	X																
EW580	Place Embankment Ramp K/EB I4 - 7189+78 -- 7200+00	Phillip A.	Tyler	X	X	X	X	X			X	X	X	X	X									
	Exc/Grade Pond 206D	Phillip A.	Tyler															X	X	X	X	X		
STAB460	EB XL - Mix/Plc/Fin stab (6252 - 6262)	Jessie W	Tyler	X	X	X																		
BASE560	EB XL - Plc/Fin Lime Rock (6252 - 6262)	Jessie W	Tyler				X	X	X		X	X	X	X										
STAB460	Balance/Mix - Area 4 - 6263-6284	Jessie W	Tyler												X	X								
	Plc/Fin Limerock - Area 4 - 6263-6284	Jessie W	Tyler															X	X	X	X	X	X	
EW580	Balance/Mix - EB I4 - 7207-Bridge 4	Jessie W	Tyler	LBR	LBR	LBR	X	X																
	Plc/Fin Limerock - EB Widening - 1440-1454	Jessie W	Tyler	X	X	X																		
BASE360	EB/Ramp L - Plc/Fin Lime Rock (7219 - 7234)	Ian Palasz	Tyler	X	X																			
	Plc/Fin Lime Rock SLR Widening (210 - 213)	Ian Palasz	Tyler			X	X																	
	Plc/Fin Lime Rock EB GUL (7207 - Bridge 4)	Ian Palasz	Tyler					X	X															
	Plc/Fin Lime Rock EB Widening (1440 - 1454)	Ian Palasz	Tyler								X	X	X	X	X			X	X	X				
	Plc/Fin Lime Rock EB GUL (7190 - 7199)	Ian Palasz	Tyler																	X	X	X	X	
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Jose Castro	X	X	X	X	X	X															
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Jose Castro								X	X	X	X	X	X								
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Jose Castro															X	X	X	X	X	X	
	DRAINAGE INSTALL ON TURKEY LAKE S-119- S-125 S-124 LF 25' ADS-18'	Michael Bloomfield	Jose C./Tyler	N	N	N	N	N		N	N	N												
	INSTALL S-500 TO S-501 ON TURKEY LAKE ROAD	Michael Bloomfield	Jose C./Tyler										N	N										
	INSTALL GRAVITY WALL PRECAST ON TURKEY LAKE	Michael Bloomfield	Jose C./Tyler														X	X	X	X	X			X
	Turkey Lake																							
	Drainage	michael bloomfield	Jose C.																					
	Widening (stab/base)	Michael Bloomfield	Jose C./Tyler																					
	FG/Pour Curb	ichael Bloomfield / J	Jose C./Tyler																					
CIP100/110	Exc/Grade Gravity Wall	Michael Bloomfield	Jose C./Tyler																					
CIP100/110	Install Gravity Wall	Francisco	Jose Perez	X	X	X	X	X																
	Embankment	Michael Bloomfield	Jose C./Tyler																					
	FG/Pour Sidewalk (5654+50 - 5256+10)	ichael Bloomfield / J	Jose C./Tyler																					
	FG/Pour Sidewalk	ichael Bloomfield / J	Jose C./Tyler																					
	FG for Sod	Michael Bloomfield	Jose C./Tyler								X	X	X											
	Drainage / Utilities																							
	S-235-A TO S-235--OF INSTALL ADS 36' PIPE 54'LF	Isaias Barcenas	Jose Castro	X	X	X	X	X	X															
	INSTALL - S-240 TO S-242 DITCH BOLT INLET 30' DRAINAGE 194" LF	Isaias Barcenas	Jose Castro								X	X	X	X	X	X								
	S-233-A TO S-239 INSTALL 30" INCH ADS LF-30	Isaias Barcenas	Jose Castro															X	X	X	X	X	X	
	INSTALL 6" UNDERDRAIN ON RAMP K FROM S-242-S-3000 LF 269"	Dakota Mooney	jose castro	X	X	X																		
	INSTALL 6" UNDER DRAIN ON RAMP K FROM S-3000 TO S-3001 LF 241"	Dakota Mooney	jose castro				X	X	X		X	X	X	X	X	X								
DRG1400	S- 723- 721 INSTALL DOG HOUSE ON THE NORTH SIDE 36" ADS 120LF	Dakota Mooney	Jose Castro															X	X	X	X	X	X	
	S-528--B TO 528-A CONNECT TO EXIST 30" PIPE ON RAMP -K	manny presiado	Jose Castro	X	X	X																		
	INSTALL S-528-A- TO 528-OF 36" LF ADS PIPE 30" INCH TO THE POND 206-D	manny presiado	Jose Castro				X	X	X															
	INSTALL 60"LF FROM S-84- TO S-83 TO CONNECT J/B 29X45 RCP	manny presiado	Jose Castro								X	X	X	X	X	X								
	INSTALL FROM J/B TO S-71 TO 72 ON THE MIDDLE OF I-4 39"LF 18" ADS	manny presiado	Jose Castro															X	X	X	X	X	X	
	Rangeline - Wet Tap: 24x24 @ International/SLR	Eddie B	Jose Castro	N																				

Activity ID	Activity Description			5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct
		Foreman / Sub	Supt	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Structures																							
	<i>Bridge #4</i>																							
	form edge form	Felipe Perez	Jose Perez												X	X								
REINF260	dry run span 1	Felipe Perez	Jose Perez								X											X	X	
REINF270	dry run span 2	Felipe Perez	Jose Perez				X	X																
DECK180	place concrete span 2	Felipe Perez	Jose Perez									P												
	<i>Pylon</i>																							
SUBS370	form Pylon 4-2	Cristian Flores	Jose Perez	X	X	X	P			B/P														
	hoist rebar pylon 4-1	Cristian Flores	Jose Perez	X	X	X	X	X																
	<i>Wall 4-1</i>																							
	Form C.I.P	Rafeal Nunez	Jose Perez	X	X	X	X	X	X		X	X	X	P	X	X		X	X	X	X	X		
	F/G for junction slab	Rafeal Nunez	Jose Perez	P	X	X	X	X	X															
	form junction slab	Rafeal Nunez	Jose Perez	X	X	X	X																	
	Subcontractor																							
	Turkey Lake Curb and Gutter, Siderwalk	JVD	jose castro	X	N	N	N																	
	Sand Lake Curb/Sidewalk	JVD	Isabel				X																	
BW380	Median Barrier - WB GUL, XL's, EB GUL (North)	Blount Sanford	Isabel	X	X	X	X											X	X	X	X			
BW370	OHC 14 Pedestal	Blount Sanford	Isabel								X	X	X	X	X									
SUBS370	Pylon 4-1 bottom	Shelby	John	X	X																			
MSE330	Dig Out Level Pad RW 101	Phillip A.	Tyler	X	X	X	X	X																
MSE330	Form/Pour Level Pad RW 101	RWH	Nate								X	X	X	X	X									
MSE330	RW 101	RWH	Nate										X	X	X			X	X	X	X	X		
	Express Lane Barrier Wall Pinning	TCP	Nate															N	N					
DRG2050	Install 36" J&B S-71 - S83 (Tube Area 3) Sta: 1385	CFU	Jose	X	X	X	X	X																
	Paving Ramp L & EB GULs	Hubbard			N	N																		
	Sand Lake Widening 210 - 212	Hubbard					N																	
PAVE390	Ramp K/EB Widening 1440 - 1454	Hubbard								N	N	N												
	EB GUL's 7206 - 7213+75	Hubbard											N	N			N							
PAVE590	WB Express Lanes 5252 - 5259+20	Hubbard																N	N	N	N			
	<i>Lighting</i>																							
	Lighting Maintenance (I4EB Median/Ramp M)	Conti	Rainer	X	X	X	X	X																
LGHT110	Lighting Load Center C (Ramp J)	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	ITS Pull Boxes I-4 WB Sta: 1554 - 1479	Conti	Rainer															X	X	X	X	X		
ITS100	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi/KDI	Rainer								X	X	X	X	X			X	X	X	X	X		
ITS140	ITS Drill Shaft Installation: 74.2 WB	Conti	Rainer	N																				
	ITS Drill Shaft Installation: 74.6 EB	Conti	Rainer		N																			
	<i>Signals</i>																							
	DDI Signal Conduit	Conti/Vasi/KDI	Rainer	X	X	X	X	X			X	X	X	X	X									
	<i>Toll Plaza</i>																							
TOLL240	Loop Boxes Gantry	Conti/Blount	Rainer															X	X	X	X	X		
	Building Electrical	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	Building Flat Work	Conti/JVD	Rainer								X	X	X	X	X									
	Sand Lake Road Closures / Sidewalk																							
	<i>Sand Lake Rd & Ramps</i>																							
	Sand Lake Rd EB Single Lane	Lane	Dennis		N	N	N			N	N	N	N	N			N	N	N	N	N			N
	Sand Lake Rd WB Single Lane	Lane	Dennis							N	N	N	N	N			N	N	N	N	N			N
	Single Lane Closure of Ramp L	Lane	Dennis		N	N	N																	
	Turkey Lake Rd South (Single Outside Lanes)	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
	<i>I-4 EB</i>																							
	I-4 Single Lane Closures EB	Lane	Dennis			N	N			N	N	N	N	N			N	N	N	N	N			N
	I-4 EB Express Lane Detour																	N	N					
	<i>I-4 WB</i>																							
	I-4 Single Lane Closures WB	Lane	Dennis	N	N					N	N	N	N	N			N	N	N	N	N			N