



I-4 and Sand Lake Road Interchange Design-Build

06/28/2023




Status as of June 26, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
85	1,384	6.1%	01/15/2027



Construction Areas Map

Areas 1-7



[illegible]



Agenda – Past Project Status

- **Past Project Status - FDOT to Review past 7 days**
 - Continued to mulch in Area 1
 - Continued I-4 median widening
 - Global-5 installed banners on Sand Lake Road on Area 1 & 2 fences



Agenda — Past Project Status

- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue hauling vegetation debris from areas and relocating into mulching in Area 1, 8 & 9
 - Begin vegetation debris mulching in Area 8 & 9
 - Continue I-4 median widening
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - **NO WORK July 1-5** for the July 4th Holiday
 - Meeting on July 5th canceled
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Update for Oversight Committee page on I-4 Beyond the Ultimate**
 - Global-5 is prepared to share the web page with the Committee
- **Sweeper Truck Status**
 - Lane Construction is still looking for a vehicle
 - FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
 - Hand sweeping will be performed if truck is unavailable
- **Ponds and Fountain Possibilities**
 - Under Design Engineer review



Agenda — New Business

- **Next Meeting 7/12/23**
- **Gateway Enhancements — Orange County**