



I-4 and Sand Lake Road Interchange Design-Build

07/12/2023




Status as of July 10, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
99	1,384	7.2%	01/15/2027



Construction Areas Map

Areas 1-7




[illegible]



Agenda – Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Continue hauling vegetation debris from Areas and relocating into mulching in Area 1.
 - Hauling of mulch from the project.
 - Continued I-4 median widening.
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening
 - Mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)
- **Gateway Enhancements**
 - Maria is working on ideas



Agenda — Old Business

- **Oversight Committee page on I-4 Beyond the Ultimate**
 - Site is available at I4Beyond.com/I4-SLR-Oversight
- **Sweeper Truck Status**
 - Lane Construction is still looking for a vehicle
 - FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
 - Hand sweeping will be performed if truck is unavailable
- **Ponds and Fountain Possibilities**
 - Under Design Engineer review



Agenda — New Business

- **Next Meeting 7/19/23**