



I-4 and Sand Lake Road Interchange Design-Build

08/02/2023




Status as of July 31, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
120	1,384	8.7%	01/15/2027



Construction Areas Map

Areas 1 - 7




[illegible]



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Hauling mulch from the project
 - I-4 median widening
 - Mowing
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue I-4 median widening
 - Begin base installation in I-4 median
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)
- **Gateway Enhancements**
 - Maria is working on ideas



Agenda — Old Business

- **Oversight Committee page on I-4 Beyond the Ultimate**
 - Site is available at I4Beyond.com/I4-SLR-Oversight
- **Sweeper Truck Status**
 - No Update
 - Lane Construction is still looking for a vehicle
 - FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
 - Hand sweeping will be performed if truck is unavailable
- **Ponds and Fountain Possibilities**
 - Under design engineer review



Agenda — New Business

- **Upcoming Holiday: Labor Day**
 - The Friday, Saturday, and Sunday immediately preceding Labor Day: September 1st to September 4th
- **Central Florida Hotel & Lodging Association Presentation**
 - Wednesday, August 9th, 4:00-4:30 p.m.
- **Next Meeting 8/9/23**