



I-4 and Sand Lake Road Interchange Design-Build

08/09/2023




Status as of August 7, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
127	1,384	9.1%	01/15/2027



Construction Areas Map

Areas 1 - 7




[illegible]



Agenda — Past Project Status

- **Past Project Status - FDOT to review past 7 days**
 - Hauling mulch from the project
 - I-4 median widening
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Area 3: placing embankment material in preparation for loop ramp work
 - Continue I-4 median widening
 - Begin base installation in I-4 median
 - Ongoing mowing
- **Committee's Comments & Suggestions**



Agenda

- **Future Major Milestones: FDOT to review next 14 – 21 days**
 - No major milestones for this period
- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)
- **Gateway Enhancements**
 - Maria is working on ideas



Agenda — Old Business

- **Sweeper Truck Status**

- No Update
- Lane Construction is still looking for a vehicle
- FDOT/CEI has requested pricing for a rental truck until a permanent sweeper can be purchased
- Hand sweeping will be performed if truck is unavailable

- **Ponds and Fountain Possibilities**

- Under design engineer review



Agenda — New Business

- **Upcoming Holiday: Labor Day**
 - The Friday, Saturday, and Sunday immediately preceding Labor Day: September 1 to September 4
- **Central Florida Hotel & Lodging Association Presentation**
 - Wednesday, August 9, 4:00 – 4:30 p.m.
- **Next Meeting 8/16/23**



Agenda — New Business

I-Drive Chamber Project Goals

- **Goal 1 — Gateway enhancements/iconic signs.**
- **Goal 2 — Reconfigurations of the sidewalks and medians to prevent panhandling.**
- **Goal 3 — Maintenance of green space areas after construction.**