



I-4 and Sand Lake Road Interchange Design-Build

11/1/2023




Status as of October 30, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
211	1394	15.1%	01/25/2027



Construction Areas Map

Areas 1 - 7




[illegible]



Agenda — Past Project Status


- **Past Project Status - FDOT to review past 7 days**
 - Continue new traffic pattern on westbound I-4, barrier wall set on the outside shoulder
 - Eastbound Sand Lake Road sidewalk detour
 - Median work on Sand Lake Road, lane closures
 - Ongoing mowing
 - Eastbound Sand Lake Road to westbound I-4 on ramp work
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Continue new traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing
 - Continue eastbound Sand Lake Road sidewalk detour
 - Median work, lane closures on Sand Lake Road
 - Eastbound Sand Lake Road to westbound I-4 on ramp work





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Long-term eastbound Sand Lake Road sidewalk detour, includes low-profile barrier wall
 - Median work, lane closures on Sand Lake Road
 - Crane going to be on-site for future bridge work. Construction noise limited to between 7 a.m. and 10 p.m.
 - Outreach to businesses on upcoming pile driving
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Vacuum sweeper truck



Agenda — New Business

- **Next Meeting 11/8/23**