



# I-4 and Sand Lake Road Interchange Design-Build

**2/14/2024**



# Status as of February 12, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
316	1410	22.4%	02/10/2027





# Construction Areas Map

Areas 1 – 7





[illegible]

Sand Lake 3470			Current Week							Week 1							Week 2				
Activity Description	Foreman /	Supt	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar
	Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI
Structures																					
TTW 1-2	Juan P	James	X	X																	
Girders B-5	Juan P	James	X																		
Walking across Sand Lake	Juan P	James		X																	
Setup crane					X	X	X														
Cut & Remove Existing Bridge Deck 1/2	Juan P	James							N	N	N	N									
Setup	Juan P	James																			
Pile delivery B-2 EB 1	Juan P	James															X		X		
Pile delivery B-2 End Bent 1	Juan P	James																X		X	
Drive B-2 End Bent 1	Juan P	James																X	X	X	X
Drive B-1 End Bent 1	Juan P	James																			
TTW 1-1	Juan P	James																			
Strip B-6 Forms	Eusebio Perez	James																			
B-1&2 Form end bents	Eusebio Perez	James	X	X	X	X				X	X	X	X	x			X	X	X	X	x
Strip B-6 Forms	Jose Perez	James																			
B-1&2 Form end bents	Jose Perez	James	X	X	X	X				X	X	X	X	x			X	X	X	X	x
Set Girders B-6	Jose Perez	James	X																		
Subs																					
ORange County Office Delivery	Aries		X	X	X																
Conti																					
Sand Lake Temp Signal Heads and Conduit	Miguel	John			X	X	X			X	X	X									
Light Poie Relocation S/W Quad (Crane Crossing)			X																		
Wavetronic Install														X			X	X	X	X	
Fiberbox Drop																					
Offices Scheduled																					
Place S if police are scheduled		Nate																			
Schedule Orange County		Nate																			
FHP		Nate																			
Critical Protection Services		Nate	X	X																	
Road Closures / Sidewalk																					
I-4 WB LANE INSIDE	OPC	Greg	X	X	X	X	X			X	X	X	X	X							
I-4 EB LANE INSIDE	OPC	Greg	X	X	X	X	X			X	X	X	X	X							
Sand Lake Outside Lane Closures	Dennis Scott	Greg	X	X	X	X	X			X	X	X	X	X							
Ramp M Lane Closure	Dennis Scott	Greg																			
EB Sand Lake Side Walk Closure	Lane	Greg																			
DDI Swap	Lane	Greg																			
Temp Signal Head for SLR EB @ 105+25 (Inside SGL Lane)	Dennis Scott	Greg																			



# Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
  - Temporary signals for DDI implementation
  - Westbound Sand Lake Road sidewalk work
  - Continue traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
  - Temporary signals for DDI implementation
  - Westbound Sand Lake Road sidewalk work
  - Continue traffic pattern on westbound I-4
  - Bridge and roadway work on outside of westbound I-4
  - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





# Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
  - Bridge demolition work on westbound I-4
  - Upcoming safety diversions for bridge demolition work
    - Sand Lake Road
    - I-4 ramps
  - Pile driving resumes February 27 in Area 2
  - Westbound Sand Lake Road sidewalk work
- **Committee's Comments & Suggestions**





# Construction Areas Map

Areas 1 – 7







# Agenda — Future Project Status

- **Future Project Status**
  - DDI changeover schedule
  - Reviewing traffic count data
- **Committee's Comments & Suggestions**





# Agenda — Cleanliness Review

- **Cleanliness Review**
  - Committee's observations over past 7 days
- **Condition Review**
  - Committee's observations over past 7 days  
(fencing, wraps, barricades, temporary signage)



# Agenda — Old Business

- **Public Input or Comments**
  - None
- **Commitments Update**
  - Fencing and screening
  - Banners
  - Mowing and cleaning
  - Clean Team
  - Ponds





# Agenda — New Business

- **Next Meeting — 2/21/24**