



## International Drive Resort Area Chamber of Commerce

### I-4 / Sand Lake Road Interchange Oversight Committee

November 5, 2025

<b>Meeting Purpose:</b>	Weekly International Drive Resort Area Chamber of Commerce – I-4 and Sand Lake Road Interchange Oversight Committee Meeting #94
<b>Meeting Date/Time:</b>	Wednesday, November 5, 2025, 3:00 p.m. – 3:30 p.m.
<b>Location:</b>	Zoom Meeting
<b>Attendees:</b>	I-Drive: David Vallillo (Host), Maria Triscari  FDOT: Ryan Flipse, Esther Montoya, Seta Koroitamudu  HNTB: James Moulton, Leeland Shelton  Orange County: Carter Gresham, Rick Vallier, Krista Taraszewski  Duke: James Robinson  Global-5: Mike Wacht, Jacob Soapes, Dom Scalise

**Meeting called to order at 3:02 p.m.**

**Ryan:** The last day of work may shift into January. The jack and bore operation is the biggest item that is occurring on this list.

**David:** The good news is we have not had any disruptions.

**Ryan:** We have work occurring in Area 8. Our contractor is working diligently on the work in the northern portion of the project that will connect with the existing express lanes.

1. FDOT to Review past 7 days.
  - i. Jack and bore (Areas 1 and 3)
  - ii. Pile set checks (Area 8)
  - iii. Pylon work (Areas 2 and 3)
  - iv. Signal and sign foundation work
  - v. Install lighting on westbound I-4 (Areas 3 and 4)
  - vi. Old westbound I-4 lanes demolition
  - vii. MSE wall demolition  
(Areas 2 and 3)
  - viii. Embankment work (Area 3)
  - ix. Turkey Lake Road median widening
  - x. Finish lime rock (Area 3)
  - xi. Drainage work (Areas 1, 2, and 3)



- xii. Utility relocation
- xiii. Ongoing mowing and litter pickup

**Ryan:** We have pile driving ongoing, but we should be finishing that soon. Installing permanent lighting on westbound I-4. Drainage work is continuing in Areas 1, 2, and 3. Utility relocation will be ongoing for the next few phases of construction.

**Maria:** Traffic was flowing really nicely when I drove through the site.

## 2. Committee's Comments & Suggestions

### 2. FDOT to Review next 7-Days.

- i. Storm drainage work on Sand Lake Road (Area 7)
- ii. Pile set checks (Area 8)
- iii. Signal and sign foundation work
- iv. Install lighting on westbound I-4 (Areas 3 and 4)
- v. Old westbound I-4 lanes demolition
- vi. Excavate and grade ponds
- vii. Install MSE walls (Areas 2 and 3)
- viii. Embankment work (Area 2)
- ix. Drainage work (Areas 1, 2, and 3)
- x. Utility relocation
- xi. Ongoing mowing and litter pickup

**Ryan:** The only new item is the excavation and grading of ponds.

## 2. Committee's Comments & Suggestions

**Dave:** Do you have downtime for the upcoming holiday?

**Leeland:** The team requested to work with no impact to traffic.

### 3. FDOT to review next 14 – 21 days.

- i. Storm drainage work on Sand Lake Road (Area 7)
- ii. Pile set checks (Area 8)
- iii. Signal and sign foundation work
- iv. Install lighting on westbound I-4 (Areas 3 and 4)
- v. Old westbound I-4 lanes demolition
- vi. Excavate and grade ponds
- vii. Install MSE walls (Areas 2 and 3)
- viii. Embankment work (Area 2)
- ix. Drainage work (Areas 1, 2, and 3)
- x. Utility relocation
- xi. Ongoing mowing and litter pickup

## 2. Committee's Comments & Suggestions



**James (Duke):** Has Duke completed their portion of the utility relocation?

**Jim:** Duke still has work to do on Turkey Lake Road.

4. Cleanliness Review
  1. Committees Observations over past 7-Days
5. Condition Review
  1. Recent items of concern include:
    - i. Committee's observation over past 7 days (fencing, wraps, barricades, temporary signage)
6. Old Business
  1. Public Input or Comments
  2. Commitments Update
    - i. Fencing and screening
    - ii. Mowing and cleaning
    - iii. Clean Team
    - iv. Ponds

**Carter:** The main update is that I sent over the requested proposal to David and Maria to review.

**David:** We will look through it!

3. Safety Diversions
  - i. November 5 and 6
    - Westbound I-4 exit ramp to eastbound S.R. 528
    - 10 p.m. – 6 a.m.

**Ryan:** The S.R. 528 team will be conducting a shift during the project's safety diversion. The team has to also move some barrier walls.

7. New Business
  1. Next meeting-11/12/2025

**Meeting adjourned at 3:19 p.m.**