



I-4 and Sand Lake Road Interchange Design-Build

2/07/2024



Status as of February 05, 2024

Days Used	Total Days	% Days Complete	Last Contract Day
309	1410	21.9%	02/10/2027



Construction Areas Map

Areas 1 – 7



[illegible]

Sand Lake 3470			Current Week							Week 1							Week 2				
Activity Description	Foreman /	Supt	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb
	Sub Name		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI
Structures																					
TTW 1-2	Juan P	James	X	X	X	X	X			X	X										
Walking across Sand Lake	Juan P	James										X	X								
Cut & Remove Existing Bridge Deck 1/2	Juan P	James														N	N	N	N	N	
Setup	Juan P	James																			
Pile delivery B-2 EB 1	Juan P	James																			
Pile delivery B-2 End Bent 1	Juan P	James																			
Drive B-2 End Bent 1	Juan P	James																			
Drive B-1 End Bent 1	Juan P	James																			
TTW 1-1	Juan P	James																			
Strip B-6 Forms	Eusebio Perez	James																			
B-1&2 Form end bents	Eusebio Perez	James	X	X	X	X	X			X	X	X	X				X	X	X	X	x
Strip B-6 Forms	Jose Perez	James																			
B-1&2 Form end bents	Jose Perez	James	X	X	X	X	X			X	X	X	X				X	X	X	X	x
Set Girders B-6	Jose Perez	James								X											
WB Median Sod	Hydro-Grass	Nate																			
Sacrificial Mill and Overlay on Sand Lake Rd	OPC	Nate																			
Pave 4' Misc Asphalt EB I4	OPC	Nate																			
Prime all of J and SE - SW Quad & Median	Patriot Prime	Nate																			
Restripe WB Sand Lake	Ogelsby	Nate																			
Relocate 475' of low pro wall to WB	TCP	Nate																			
Remove Stockpile of J Wall	TCP	Nate																			
Place K-Wall WB I-4 1435 -1390	TCP	Nate																			
Acme Guard Rail Removal (waiting on contract)	Acme	Nate																			
Demo Mill for Tub construction	TransPremier	Nate					X			X											
Sand Lake Intall Span wire for signals	Conti	John			NC																
Set Barrier Wall Ramp A	TCP	Jacob																			
ORange County Office Delivery	Aries									X	X	X									
Conti																					
Sand Lake Temp Signal Span Wire Installation	Miguel	John			N	N															
Offices Scheduled																					
Place S if police are scheduled		Nate																			
Schedule Orange County		Nate																			
FHP		Nate																			
Critical Protection Services		Nate			NC																
I-4 EB 1 LANE INSIDE		Nate																			
I-4 EB 2 LANE INSIDE		Nate																			
Duke Lane Closer		Nate																			



Agenda — Past Project Status

- **Past Project Status — FDOT to review past 7 days**
 - Bridge demolition on westbound I-4
 - Milling and resurfacing on Sand Lake Road
 - Westbound Sand Lake Road sidewalk work
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**





Agenda — Future Project Status

- **Future Project Status — FDOT to review next 7 days**
 - Temporary signals for DDI implementation
 - Westbound Sand Lake Road sidewalk work
 - Continue traffic pattern on westbound I-4
 - Bridge and roadway work on outside of westbound I-4
 - Ongoing mowing and litter pickup
- **Committee's Comments & Suggestions**



Agenda — Future Project Status

- **Future Project Status — FDOT to review next 14 – 21 days**
 - Bridge demolition work on westbound I-4
 - Upcoming safety diversions for bridge demolition work
 - Sand Lake Road
 - I-4 ramps
 - Westbound Sand Lake Road sidewalk work
- **Committee's Comments & Suggestions**



Agenda — Cleanliness Review

- **Cleanliness Review**
 - Committee's observations over past 7 days
- **Condition Review**
 - Committee's observations over past 7 days
(fencing, wraps, barricades, temporary signage)



Agenda — Old Business

- **Public Input or Comments**
 - None
- **Commitments Update**
 - Fencing and screening
 - Banners
 - Mowing and cleaning
 - Clean Team
 - Ponds



Agenda — New Business

- **Next Meeting — 2/14/24**