

Roadway Count Summary

GMB Engineers & Planners, Inc.

Intersection

Universal Boulevard

& Hollywood Way

Date

September 29, 2011

All Vehicles

Time Period

AM Peak Hour

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	36	10	0	14	32	31
7:15 - 7:30	16	7	0	24	25	12
7:30 - 7:45	29	17	1	26	41	19
7:45 - 8:00	26	18	1	22	30	31
8:00 - 8:15	18	27	0	30	21	21
8:15 - 8:30	26	34	0	44	31	24
8:30 - 8:45	28	73	2	51	48	39
8:45 - 9:00	31	77	2	68	28	33
	210	263	6	279	256	210

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	28	12	103	2	0	0
7:15 - 7:30	17	16	106	0	0	0
7:30 - 7:45	13	26	69	0	0	0
7:45 - 8:00	12	28	83	0	2	0
8:00 - 8:15	13	26	76	0	1	0
8:15 - 8:30	11	39	78	0	0	0
8:30 - 8:45	15	74	68	0	1	1
8:45 - 9:00	17	77	75	1	1	0
	126	298	658	3	5	1

North / South Universal Boulevard	117	128	193			
	←	↓	→	↑	←	→
East / West Hollywood Way				1	3	1
				↓	↑	↑
Peak Hour						
8:00 - 9:00	56	→	↑	←	↑	→
Peak Hour Factor	216	→				
0.81	297	↓		103	211	4
Total Pk Hr Voume						
1,330						

Roadway Count Summary

GMB Engineers & Planners, Inc.

Intersection Universal Boulevard & Hollywood Way


Date September 29, 2011

Time Period AM Peak Hour Trucks

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	0	0	0	0	0	0
7:15 - 7:30	0	0	0	0	0	0
7:30 - 7:45	0	0	0	0	1	1
7:45 - 8:00	0	0	0	0	1	0
8:00 - 8:15	0	0	0	0	0	1
8:15 - 8:30	0	0	0	0	0	1
8:30 - 8:45	0	0	0	0	0	0
8:45 - 9:00	0	0	0	0	0	0

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	1	0	0	0	0	0
7:15 - 7:30	0	0	0	0	0	0
7:30 - 7:45	2	0	0	0	0	0
7:45 - 8:00	1	0	1	0	0	0
8:00 - 8:15	1	0	3	0	0	0
8:15 - 8:30	0	0	0	0	0	0
8:30 - 8:45	1	0	2	0	0	0
8:45 - 9:00	1	0	3	0	0	0



Roadway Count Summary

GMB Engineers & Planners, Inc.

Intersection Universal Boulevard & Hollywood Way


Date September 29, 2011

Time Period AM Peak Hour U-Turn & Right Turn on Red (RTOR)

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	1	0	0	0	0	22
7:15 - 7:30	0	0	0	0	0	2
7:30 - 7:45	0	0	0	0	1	7
7:45 - 8:00	0	0	0	0	0	6
8:00 - 8:15	0	0	0	0	0	5
8:15 - 8:30	0	0	0	3	0	0
8:30 - 8:45	1	0	0	0	0	7
8:45 - 9:00	0	0	0	0	0	20

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
7:00 - 7:15	0	0	40	0	0	0
7:15 - 7:30	0	0	21	0	0	0
7:30 - 7:45	2	0	19	0	0	0
7:45 - 8:00	2	0	21	0	0	0
8:00 - 8:15	3	0	8	0	0	0
8:15 - 8:30	4	0	8	0	0	0
8:30 - 8:45	1	0	18	0	0	0
8:45 - 9:00	2	0	20	0	0	0



Roadway Count Summary

GMB Engineers & Planners, Inc.

County Orange/Osceola City Orlando
Intersection Universal Boulevard & Hollywood Way
Date September 29, 2011 All Vehicles
Time Period PM Peak Hour

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	73	40	1	25	71	32
4:15 - 4:30	88	73	1	41	72	38
4:30 - 4:45	103	74	1	49	84	32
4:45 - 5:00	84	76	0	26	73	27
5:00 - 5:15	96	84	0	44	75	33
5:15 - 5:30	107	94	1	53	77	43
5:30 - 5:45	110	99	3	89	84	36
5:45 - 6:00	89	103	4	77	92	55
TOTAL	750	643	11	404	628	296

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	25	54	57	39	40	3
4:15 - 4:30	38	48	63	37	17	5
4:30 - 4:45	26	38	63	36	27	5
4:45 - 5:00	19	49	65	24	50	2
5:00 - 5:15	25	48	66	33	39	4
5:15 - 5:30	31	69	65	43	50	6
5:30 - 5:45	29	62	84	71	43	4
5:45 - 6:00	45	65	74	43	44	12
TOTAL	238	433	537	326	310	41

North / South	167	328	263			
Universal Boulevard						
East / West						
Hollywood Way						
Peak Hour						
5:00 - 6:00	130					
Peak Hour Factor	244					
0.91	289					
Total Pk Hr Voume						
2,603						

Roadway Count Summary


GMB Engineers & Planners, Inc.

County Orange/Osceola City Orlando
 Intersection Universal Boulevard & Hollywood Way
 Date September 29, 2011
 Time Period PM Peak Hour Trucks

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	0	0	0	0	0	1
4:15 - 4:30	0	1	0	0	0	0
4:30 - 4:45	0	0	0	0	0	0
4:45 - 5:00	1	0	0	0	1	0
5:00 - 5:15	0	0	0	0	0	0
5:15 - 5:30	0	0	0	0	0	0
5:30 - 5:45	0	0	0	0	0	0
5:45 - 6:00	2	0	0	0	0	0

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	0	0	0	0	0	0
4:15 - 4:30	0	0	1	0	0	0
4:30 - 4:45	0	0	1	0	0	0
4:45 - 5:00	0	0	0	0	0	0
5:00 - 5:15	0	0	0	0	0	0
5:15 - 5:30	0	0	1	0	0	0
5:30 - 5:45	0	0	0	0	0	0
5:45 - 6:00	0	0	2	0	0	0



Roadway Count Summary

GMB Engineers & Planners, Inc.

County Orange/Osceola City Orlando
 Intersection Universal Boulevard & Hollywood Way
 Date September 29, 2011
 Time Period PM Peak Hour U-Turn & Right Turn on Red (RTOR)

GMB Project #: 10-024.06

Time Period	Northbound			Southbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	1	0	0	0	0	20
4:15 - 4:30	2	0	0	0	0	25
4:30 - 4:45	2	0	0	0	0	13
4:45 - 5:00	0	0	0	1	0	5
5:00 - 5:15	1	0	0	3	0	10
5:15 - 5:30	2	0	0	0	0	7
5:30 - 5:45	3	0	0	0	0	5
5:45 - 6:00	1	0	0	1	0	6

Time Period	Eastbound			Westbound		
	Left	Through	Right	Left	Through	Right
4:00 - 4:15	2	0	14	0	0	1
4:15 - 4:30	1	0	16	0	0	1
4:30 - 4:45	0	0	14	0	0	1
4:45 - 5:00	0	0	2	0	0	0
5:00 - 5:15	1	0	12	0	0	0
5:15 - 5:30	1	0	1	0	0	0
5:30 - 5:45	0	0	16	0	0	0
5:45 - 6:00	1	0	13	0	0	0

