



# I-4 and Sand Lake Road Interchange Design-Build

06/21/2023



# Status as of June 20, 2023

Days Used	Total Days	% Days Complete	Last Contract Day
79	1,384	5.71%	01/15/2027





International Drive Resort Area Chamber of Commerce  
I-4 / Sand Lake Road Interchange Oversight Committee

Standing Agenda

Every Wednesday

3:00 p.m. – 4:00 p.m.  
MEETING ON  
6/21/23

Past Project Status-FDOT to Review past 7-Days

- Continued to Clear and Grub Area 6 & 7.
- Began Mulching in Area 1.
- Completed First Phase of Screen Installation in Area 1, 2 & 5
- Continued I-4 median widening.

-Committees Comments & Suggestions

Future Project Status -FDOT to Review next 7-Days

- Continued hauling Clearing and Grubbing vegetation debris from Areas and relocating into mulching in Area 1, 8 & 9.
- Begin C&G vegetation debris Mulching in Area 1.
- Continued I-4 median widening.
- Global 5 to install Banners on Sandlake Rd in Area 1 & 2 screen.
- Begin fencing & screening at Area 1 & 2.

-Committees Comments & Suggestions

Future Major Milestones -FDOT to Review next 14-21 Days

- NO WORK July 1-5 for the July 4<sup>th</sup> Holiday. Suggest Cancellation of Meeting on July 5<sup>th</sup>.

Cleanliness Review -Committees Observations over past 7-Days

Condition Review -Committees Observations over past 7-Days  
(Fencing, Wraps, Barricades, Temp. Signage)

Gateway Enhancements -FDOT updates and Committees feedback.

- Maria is working on ideas with the IDCoC

Old Business-

- Update for Micro-link from I-4 Beyond the Ultimate
  - Internal QC right now. Live next week and ask for feedback from Committee next week
- Sweeper Truck Status- Hand Sweeping if truck is unavailable
- Ponds and Fountain Possibilities- Under Design Engineer review

New Business-

Next Meeting 6/28/23

Monitoring Tropical Storm Impact- Team has a Storm Emergency Plan


Meeting Adjourned






# Construction Areas Map

Areas 1-7









Date & Time: Tue, Jun 20, 2023 at 11:54:20 EDT

Position: +028.452534° / -081.473939° ( $\pm 16.3$ ft)

Altitude: 146ft ( $\pm 9.9$ ft)

Datum: WGS-84

Azimuth/Bearing: 004° N04E 0071mils True ( $\pm 14^\circ$ )

Elevation Angle:  $-07.8^\circ$

Horizon Angle:  $-00.8^\circ$

Zoom: 1.0X

IPC Corp Addressing Rosen Inn Concerns of Flooding Lot



Area 5: Drainage Improvements



Date & Time: Tue, Jun 20, 2023 at 11:54:05 EDT

Position: +028.452594° / -081.473928° (±16.4ft)

Altitude: 144ft (±9.8ft)

Datum: WGS-84

Azimuth/Bearing: 200° S20W 3556mils True (±15°)

Elevation Angle: -31.0°

Horizon Angle: +02.2°

Zoom: 1.0X


IPC Corp Addressing Rosen Inn Concerns of Flooding Lot



Area 5: Drainage Improvements



**Pond 206A**  
Wet  
Top of berm = 125.5'  
Normal Water Level (NWL) = 122'  
Bottom Elev = 113'



**Pond 206**  
Wet  
Top of berm = 125.5'  
Normal Water Level (NWL) = 121.5'  
Bottom Elev = 109.5'

**Pond 206B**  
Wet  
Top of berm = 131.5  
Normal Water Level (NWL) = 121.5  
Bottom Elev = 115

**Pond 207**  
Wet  
Top of berm = 134.61  
Normal Water Level (NWL) = 126.61  
Bottom Elev = 122.61