Sand Lake 3470		Current Week							Week 1							Week 2						
Activity Description	Foreman / Sub Name	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug	1-Sep	2-Sep	3-Sep
		MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Finish Temp Base I4 Median	Dennis Scott	X	X	X	X																	
Prime Base in Median	Patriot Prime					X																
Push Dirt at Loop ramp for detour	Dennis Scott			X	X	X`			X	X	X	X	X			X	X					
Place Temp Base Temp Ramp M2_1 & M_1A	Dennis Scott																	X	X	X		
Maintain Erosion Control	Billy Worles	X	X	X	X	X			X	X	X	X										
Grade swales median detour	Dennis Scott	X	X																			
Mowing and Litter Pick Up	Billy Worles	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MOT for I4 paveing	Dennis Scott							N	N	N	N	N	N	N	N							
Temp Drain to T101-5	Dennis Scott																					
Subs																						
	Acme																					
	Rogers																					
	All-Rite Fence																					
	Precision Power Cuts																					
	Trans Premier																					
	W Fisher																					
	CFT																					
	APS																					
Pave Temp I4 median	OPC							N	N	N	N	N	N	N	N							
Remove Wall I4 median	TCP							N	N	N	N	N	N	N	N							
Set wall I4 EB Phase 1A	TCP																					
Sod swales I4 median						X																
Survey																						
Notes/Vacation																						
As-built Utilities	Rafael																					
LaROW LO	Rafael																					
Rafael & Doug																						
Establish Benchmarks																						
Check & Establish Control																						
Vacation, Weekend & Night schedule																						
Greg L																						
Dennis Scott					V	V			V	V												
Road Closures																						
Place S if police are scheduled																						
Schedule Orange County																						
FHP								S	S	S	S	S	S	S	S							
I-4 EB 1 LANE INSIDE																						