Sand Lake 3470				Current Week							Week 1							Week 2						
Activity Description	Foreman / Sub Name	Schedule ID	Supt	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
Maintain Erosion Control	Billy Worles		Greg	X	X	X	X	X																
Mowing and Litter Pick Up	Billy Worles		Greg	X	X	X	X	X																
Close Sidewalk south side Sand Lake	Dennis Scott		Greg	X																				
Stripe Grass Ramp J Temp Widening	Dennis Scott	EW130	Greg			X																		
Place Embankment Ramp J Temp widening	Dennis Scott	EW130	Greg				X	X			X	X												
Place temp basse ramp J widening	Dennis Scott	BASE100	Greg										X	X										
Finish base ramp J widening	Jessie Wilson	BASE100	Greg															X						
Stripe grass SW Sandlake	Dennis Scott	EW120	Greg															X						
Grade for temp base SW Sand Lake	Dennis Scott	EW120	Greg																X					
Place base SW Sand Lake	Dennis Scott	BASE110	Greg																	X	X			
Finish Base SW Sand Lake	Jessie Wilson	BASE110	Greg																			X		
Lay temp draniage TS01-1 to TS01-2	Dennis Scott		Greg																			X		
Stripe Grass SE Sand Lake temp widenii	Dennis Scott		Greg																					
Excavate for temp base SE Sand Lake	Dennis Scott		Greg																					
Place temp basse SE Sand Lake	Dennis Scott		Greg																					
Finish temp base SE Sand Lake	Jessie Wilson		Greg																					
Grade SE - SW Quad Middle SL																								
Asphalt all of J and SE - SW Quad																								
Subs																								
WB Guardrail Repair	Acme		Anthony			N																		
	Rogers		Nate																					
	All-Rite Fence																							
P-1 S2 Overbuild Ramp J 1520+92/1518+50	OPC	PAVE110		N																				
P-1 S1 Remove Curb/Seperator SandLake & Pave	OPC	PAVE120		N	N																			
Asphalt all of J and SE - SW Quad	OPC																							
Restripe Sand Lake EB	Ogelsby				N																			
Setlow profile wall Sand Lake EB	TCP				N																			
Move Existing lighting conflict Ramp J	ION																							
	Precision Power Cuts																							
Demo Mill Exist WB	Trans Premier			X	X	X	X																	
	W Fisher																							
	CFT																							
	APS																							
Pave Temp M2_1 &M_1A	OPC																							
Set Wall WB Phase 1 Step 4	TCP																							
Install Barrier wall lighting WB I4	Ion																							
Sod I4 median and ramp detour	Unlimited																							
Traffic switch Phase 1 Step 4 Striping	Ogelsby		Nate																					
Pave temp widening SE & SW Sand Lake	OPC																							
Survey																								
Notes/Vacation																								
As-built Utilities	Rafael		Vincent																					
LaROW LO	Rafael		Vincent																					
Rafael & Doug																								
Establish Benchmarks																								
Check & Establish Control																								
Road Closures / Sidewalk																								
Place S if police are scheduled																								
Schedule Orange County			Anthony																					
FHP			Anthony																					
I-4 EB 1 LANE INSIDE																								
Critical Protection																								
Sidewalk Closers			DRMP	X																				