P-Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

								Halloween Horror Nights									Halloween Horror Nights							Halloween Horror Nights			
	Sand Lake 3470					Current Week							Week 1							Week 2							
						28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct	12-Oct	13-Oct	14-Oct	15-Oct	16-Oct	17-Oct	18-Oct
FLOAT	Activity ID	Activity Description	Foreman / Sub	Supt	Engineer	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
		Roadway																								
		Fill CIP 1-1 - Install Trench Drain	Marcos C.	Tyler	Nate	X	X	X																		
		Base/Curb/Sidewalk Sand Lake Under Bridges	Marcos C.	Tyler	Nate				X	X	X		X	X												
		FG Curb/Sidewalk Ramp M to Turkey Lake (Rev. 6)	Marcos C.	Tyler	Nate										X	X	X			X	X	X	X	X		
-8	MSE330	Exc/Grade Wall 101	Phillip A.	Tyler	Nate								X	X	X	X	X			X	X	X	X	X		
		FG Pond 201	Phillip A.	Tyler	Nate	X	X	X	X	X	X															
-8	EW580	Place Embankment Ramp K/EB I4 - 7189+78 -- 7200+00	Phillip A.	Tyler	Nate								X	X	X	X	X			X	X	X	X	X		
--	STAB460	EB XL - Mix/Plc/Fin stab (6252 - 6262)	Jessie W	Tyler	Nate	X	LBR	LBR	LBR	LBR			X	X	X											
94	BASE560	EB Xl - Plc/Fin Lime Rock (6252 - 6262)	Jessie W	Tyler	Nate											X	X	X		X	X	X	X			
-	STAB460	Balance/Mix - Area 4 - 6263-6284	Jessie W	Tyler	Nate	X	LBR	LBR	LBR	LBR														X	X	
-8	STAB390	Balance/Mix - EB I4 - 7207-Bridge 4	Jessie W	Tyler	Nate			X	LBR	LBR			LBR	LBR	LBR	X	X									
		Plc/Fin Limerock - EB Widening - 1440-1454	Jessie W	Tyler	Nate				X	X	X		X	X	X											
361	BASE360	EB/Ramp L - Plc/Fin Lime Rock (7219 - 7234)	Ian Palasz	Tyler	Nate	X	X	X	X	X																
		Plc/Fin Lime Rock SLR Widening (210 - 213)	Ian Palasz	Tyler	Nate						X		X	X												
		Plc/Fin Lime Rock EB GUL (7207 - Bridge 4)	Ian Palasz	Tyler	Nate										X	X	X	X								
		Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Jose Castro	Nate	X	X	X	X	X	X															
		Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Jose Castro	Nate								X	X	X	X	X	X								
		Kirkman ramp - Trash pickup and Mowing	Billy Worles	Jose Castro	Nate															X	X	X	X	X	X	
		GRADING TO INSTALL SIDE WALK ON TURKEY LAKE	Michael Bloomfield	Jose Castro	Rainer	N	N	N	N	N																
		DRAINAGE INSTALLION ON TURKEY LAKE S-119- S-125 S-124 LF 25' ADS-18'	Michael Bloomfield	Jose C./Tyler	Nate							N	N	N	N	N	N									
		Excavated /grading /install gravity wall on turkey lake	Michael Bloomfield	Jose C./Tyler	Nate														N	N	N	N	N			
		Turkey Lake																								
426	CIP100/110	Exc/Grade Gravity Wall	Michael Bloomfield	Jose C./Tyler	Nate	N	N	N	N																	
426	CIP100/110	Install Gravity Wall	Francisco	Jose Perez	Rainer								X	X	X	X	X									
		FG for Sod	Michael Bloomfield	Jose C./Tyler	Nate															X	X	X				
		Drainage / Utilities																								
440	DRG300	S-233-A TO S-235-A INSTALL ADS PIPE 36" 180 LF ON RAMP K	Isaias Barcenas	Jose Castro	Rainer	X	X	X	X	X	X															
		S-235-A TO S-235--OF INSTALL ADS 36' PIPE 54'LF	Isaias Barcenas	Jose Castro	Rainer								X	X	X	X	X	X								
		INSTALL - S-240 TO S-242 DITCH BOLT INLET 30' DRAINAGE 194" LF	Isaias Barcenas	Jose Castro	Rainer															X	X	X	X	X	X	
		S-227-S-227OF INSTALL 12 ' LF FEET 18' ADS ON RAMP K	DAKOTA Mooney	jose castro	rainer	X																				
103	DRG1400	INSTALL 6"INCH UNDER DRAINAGE FROM S-242- S-3000 ON RAMP -K	Dakota Mooney	Jose Castro	Rainer		X	X	X	X	X		X	X	X	X	X	X								
103	DRG1400	S-728-EX-9 EXITING AND REMOVE PIPE	Dakota Mooney	Jose Castro	Rainer															X	X	X	X	X	X	
		INSTALL ON I-4 MIDDLE FROM - S-60 -61 LF 39' 18' ADS	manny presiado	Jose Castro	rainer	X	X	X																		
		S-84-S-83 INSTALL PIPE 29X45 PIPE TO S-83	manny presiado	Jose Castro	rainer				X	X	X															
		INSTALL S-71-72 INSTALL 40 FEET ADS PIPE	manny presiado	Jose Castro	rainer								X	X	X											
		INSTALL 30' ADS PIPE ON RAMP K FROM S-242 -240	manny presiado	Jose Castro	rainer											X	X	X		X	X	X	X	X	X	
		FM/WM																								
		Rangeline - Wet Tap: 24x2 @ 95+00	Eddie B	Jose Castro	John		X																			
		Rangeline - Wet Tap: 24x24 @ International/SLR	Eddie B	Jose Castro	John		X																			
		Structures																								
		Bridge #4																								
	SIP180	seal Sip	Felipe Perez	Jose Perez	Nate	x	x	x	x	x																
	REINF260	rebar	shelby	Jose Perez	Nate	x	x	x	x	x	x		x	x	x	x	x	x								
		Prerun span 1	Felipe Perez	Jose Perez	Nate															x	x	x	x	x		
		Pylon																								
46	SUBS370	form Pylon 4-2	Cristian Flores	Jose Perez	Nate	x	x	x	x	x	x		x	x	x	x	x	x								
		wall 4-1																								
		Form C.I.P	Rafeal Nunez	Jose Perez	Nate	x	x	x	x	x	x		x	x	x	x	x	x		x	x	x	x	x	x	
	BW310	F/G for junction slab	Rafeal Nunez	Jose Perez	Nate	x	x	x	x	P	x		x	x	x	x	x	x								
		form junction slab	Rafeal Nunez	Jose Perez	Nate	x	x	x	x	x	x		x	x	x	x										

FLOAT	Activity ID	Activity Description	Foreman / Sub	Supt	Engineer	28-Sep MON	29-Sep TUE	30-Sep WED	1-Oct THU	2-Oct FRI	3-Oct SAT	4-Oct SUN	5-Oct MON	6-Oct TUE	7-Oct WED	8-Oct THU	9-Oct FRI	10-Oct SAT	11-Oct SUN	12-Oct MON	13-Oct TUE	14-Oct WED	15-Oct THU	16-Oct FRI	17-Oct SAT	18-Oct SUN
		Subcontractor																								
22	BW380	Median Barrier Ramp L 7222 - 7224	Blount Sanford	Isabel		X	X	X																		
22	BW380	Median Barrier - WB GUL, XL's, EB GUL (North)	Blount Sanford	Isabel					X				X	X	X	X										
	BW370	OHC 14 Pedestal	Blount Sanford	Isabel																X	X	X	X	X		
		S.I.P	Shelby	John	x																					
		rebar span 2 B4	Shelby	John		x	x	x	x	x	x		x	x	x	x	x	x								
46	SUBS370	Pylon 4-2	Shelby	John	x															x	x	x	x	x	x	
-8	MSE330	Dig Out Level Pad RW 101	Phillip A.	Tyler									X	X	X	X	X									
-8	MSE330	Form/Pour Level Pad RW 101	RWH	Nate											X	X	X									
-8	MSE330	RW 101	RWH	Nate												X	X			X	X	X	X	X		
5	MSE320	RW 4-2	RWH	Nate		X	X	X	X	X																
94	DRG2050	Install 36" J&B S-71 - S83 (Tube Area 3) Sta: 1385	CFU	Jose	Rainer	X	X	X	X	X			X	X	X	X										
		Acme Guardrail Repair I-4 WB off ramp	Acme		Nate		X																			
		Paving Ramp L & EB GULs	Hubbard		Nate							N	N	N	N											
		Sand Lake Widening 210 - 212	Hubbard		Nate											N										
323	PAVE390	Ramp K/EB Widening 1440 - 1454	Hubbard		Nate														N	N	N					
		EB GUL's 7206 - 7213+75	Hubbard		Nate																	N	N			N
		24" Forcemain Linestop / Wet Tap	Rangeline		John		X	X																		
		Guardrail Removal (Sta 1336+00 to 1357+50) & Area	Acme		Nate																					
		Lighting																								
-	LGHT110	Lighting Load Center C (Ramp J)	Conti	Rainer			X	X	X	X			X	X	X	X	X			X	X	X	X	X		
		ITS																								
	ITS100	ITS Conduit I-4 WB Sta: 1554 - 1479	Conti/Vasi/KDI	Rainer																X	X	X	X	X		
	ITS140	ITS DMS Drill Shaft Installation: 72.6 EB DMS	Conti	Rainer		X	X																			
	ITS140	ITS Drill Shaft Installation: 71.6 WB	Conti	Rainer				X																		
	ITS140	ITS Drill Shaft Installation: 74.2 WB	Conti	Rainer									N	N												
		ITS Drill Shaft Installation: 74.6 EB	Conti	Rainer					X																	
		Signals																								
		DDI Signal Conduit	Conti/Vasi/KDI	Rainer		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
		Signal Pole 3 (SLR/TLR)	Conti/Reliable	Rainer				N	N																	
		SPM																								
		Drill Shaft OC 14	Conti/Reliable	Rainer		N	N																			
		Toll Plaza																								
485	TOLL240	Loop Boxes Gantry	Conti	Rainer																						
605	TOLL110	Load Center and Building Power	Conti	Rainer		X	X	X	X	X																
		Building Electrical	Conti	Rainer		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
		Building Flat Work	Conti/JVD	Rainer									X	X	X	X	X									
		Sand Lake Road Closures / Sidewalk																								
		Sand Lake Rd & Ramps																								
		Sand Lake Rd EB Single Lane	Lane	Dennis								N	N	N	N	N			N	N	N	N	N			N
		Sand Lake Rd WB Single Lane	Lane	Dennis				N	N			N	N	N	N	N			N	N	N	N	N			N
		Turkey Lake Rd South (Single Outside Lanes)	Lane	Dennis		N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
		Turkey Lake Rd North (Single Right Turn Lane)	Lane	Dennis				N	N																	
		I-4 EB																								
		I-4 Single Lane Closures EB	Lane	Dennis								N	N	N	N	N			N	N	N	N	N			N
		I-4 WB																								
		I-4 Single Lane Closures WB	Lane	Dennis								N	N	N	N	N			N	N	N	N	N			N
		I-4 WB Express Lane Detour	Lane	Dennis		N	N																			