Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub Name	Supt	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																							
	MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																					
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N
	MOT for Thermo Striping	Dennis Scott	Greg Lemire	N	N	N	N																	
	Demo Mill Loop Ramp	Kyle Sample	Tyler Sample																					
	Excavate Loop Ramp	Kyle Sample	Tyler Sample		X	X	X	X			X	X	X	X	X									
	Place Embankment WB I4 4227-4249	Kyle Sample	Tyler Sample		X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Demo/Load traffic separator sta.109-113	Kyle Sample	Tyler Sample																					
	Demo/Load curb sta.115-118	Kyle Sample	Tyler Sample	X																				
	Remove existing sidewalk S side SL	Jose Castro C.	Greg Lemire																					
CIP100	Grade for Gravity Wall T.L. 5644-5648	Jose Castro C.	Greg Lemire								X	X	X	X	X			X	X	X	X	X		
EXC130	B-2 Pier sawcut/excavate footer	Jose Castro C.	Greg Lemire	X	X	X	X	X																
		Jose Castro C.	Greg Lemire																					
	Balance Ramp M sta.1302-1306	Stephanie Cannon	Tyler Sample																					
EW630	Excavate/Grade Pond 206	Stephanie Cannon	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
DEMO110	Place Embankment WB/Ramp J 4190-4173	Stephanie Cannon	Tyler Sample																					
	Pond 207 Slopes	Stephanie Cannon	Tyler Sample	X	X	X	X	X																
	Erosion Control/MOT Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Clear & Grub Turkey Lake 5644 - 5648	Ashton K	Greg Lemire																					
	Install Silt Fence Turkey Lake 5644 - 5656	Ashton K	Greg Lemire	X	X	X	X	X																
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire																					
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X									
	Drainage																							
U-OUC100	Install Force Main	Jose C	Greg Lemire																					
U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire	X	X	X	X	X																
U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire								X	X	X	X	X									
U-OUC130	Remove existnng Force Main	Jose C	Greg Lemire															X	X	X	X	X		
	Structures																							
PILE100	Drive B-1 End Bent 1	Juan P	James																					
	TTW 1-1	Juan P	James																					
	Prep Girder removel existing bridge SL	Juan P	James	N	N																			
	Remove existing girders	Juan P	James			N	N																	
	Exc B-2 Pier	Juan P	James								X	X	X											
	Pile delivery & Drive B-2 Pier	Juan P	James											X	x			x	x	x	x	x		
OH210	Set overhangs B-6	Jaime Castillo	James																					
DECK150	Side form B-6	Jaime Castillo	James																					
Reinf180	Rebar B-6	Jaime Castillo	James	X	X	X	X	X			X													
DECK150	Bedwell setup B-6	Jaime Castillo	James									X	X	X										
DECK150	B-6 Pour	Jaime Castillo	James												p									
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Eusebio Perez	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Eusebio Perez	James	X	X	X	X	X			x	x	x	x	x			x	x	x	x	x		

SUBS430	**B-1&2 Form,Pour & Strip Bent 2**	**Rafeal Pedroza**	**James**																					
SUBS420	**B-1&2 Form,Pour & Strip Bent 1**	**Rafeal Pedroza**	**James**	X	X	X	X	X			x	x	x	x	x			x	x	x	x	x		
	B-1&2 Form end bents	**Jose Perez**	**James**								x	x	x	x	x									
	Prep Forms	**Jose Perez**	**James**																					
	Prep Girder removel existing bridge SL	**Jose Perez**	**James**	N	N																			
	Remove existing girders	**Jose Perez**	**James**			N	N																	
																				+				
		Francisco Barrragan																						
	Subs																							