Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub Name	Supt	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Rdway																							
	MOT Maintenance I4 & Sand Lake	Dennis Scott	Greg Lemire																					
	MOT Nightly Lane Closures	Dennis Scott	Greg Lemire	528	528	528	528			N	N	N	N	N			N	N	N	N	N			N
	MOT for Thermo Striping	Dennis Scott	Greg Lemire		N	N	N																	
	Demo/Load curb sta.115-118	Kyle Sample	Tyler Sample																					
	Excavate Loop Ramp	Kyle Sample	Tyler Sample	X	X																			
	Excavate/Grade Pond 206	Kyle Sample	Tyler Sample	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
EXC130	B-1/B-2 Pier sawcut/excavate footers	Jose Castro C.	Greg Lemire	X									X	X	X	X								
CIP100	Grade for Gravity Wall T.L. 5644-5648	Jose Castro C.	Greg Lemire															X	X	X	X	X		
	Pothole/locate existing Utility for F.M.	Jose Castro C.	Greg Lemire			X	X	X			X	X												
	Support Temp Critical Walls	Jose Castro C.	Greg Lemire																					
	Repair/Prep for Erosion Inspection	Jose Castro C.	Greg Lemire		X																			
	Pond 207 Slopes	Stephanie Cannon	Tyler Sample			X	X	X			X	X	X	X	X			X	X	X				
	Place Embankment WB I4 4227-4249	Stephanie Cannon	Tyler Sample	X	X	X	X	X																
	Place Embankment WB I4 4217-4222	Stephanie Cannon	Tyler Sample																		X	X		
	Stock Pile Select Fill RW 1-2/6-1	Stephanie Cannon	Tyler Sample																					
	Erosion Control/MOT Deficiency List	Ashton K	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Clear & Grub Turkey Lake 5644 - 5648	Ashton K	Greg Lemire																					
	Install Silt Fence Turkey Lake 5644 - 5656	Ashton K	Greg Lemire																					
	528 MOT support for demo	Ashton K	Greg Lemire		N	N	N																	
	Mowing and Litter Pick Up	Billy Worles	Greg Lemire																					
	Clean Team	Billy Worles	Greg Lemire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage																							
U-OUC100	Install Force Main	Jose C	Greg Lemire	X	X	X	X	X			X	X	X	X	X									
U-OUC100	Flush And Test Force Main	Jose C	Greg Lemire															X	X	X	X	X		
U-OUC100	Connect Force Main to existing	Jose C	Greg Lemire																					
U-OUC130	Remove existinng Force Main	Jose C	Greg Lemire																					
	Structures																							
PILE100	Drive B-1 End Bent 1	Juan P	James																					
	TTW 1-1	Juan P	James																					
	Prep Girder removel existing bridge SL	Juan P	James																					
	Remove existing girders	Juan P	James																					
	Exc B-2 Pier 1	Juan P	James	X	X	X																		
	Pile delivery & Drive B-2 Pier	Juan P	James				4				4							2		2		4		
	Drive B-2 Pier 1	Juan P	James					x			x	x	x	x										
	Exc B-2 Pier 2	Juan P	James												x			x						
	Drive B-2 Pier 2	Juan P	James																x	x	x	x		
OH210	Set overhangs B-6	Jaime Castillo	James																					
DECK150	Side form B-6	Jaime Castillo	James																					
Reinf180	Rebar B-6	Jaime Castillo	James	X																				
DECK150	Bedwell setup B-6	Jaime Castillo	James		X	X	X																	
DECK150	B-6 Pour	Jaime Castillo	James					p																
DECK150	Strip Sideforms	Jaime Castillo	James								x	x	x	x	x									
DECK150	Clean up Bridge Area	Jaime Castillo	James															x	x	x	x	x		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Eusebio Perez	James																					

SUBS420	B-1&2 Form,Pour & Strip Bent 1	Eusebio Perez	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
SUBS430	B-1&2 Form,Pour & Strip Bent 2	Rafeal Pedroza	James																					
SUBS420	B-1&2 Form,Pour & Strip Bent 1	Rafeal Pedroza	James	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Exc B-2 Pier 2	Jose Perez	James	x	x	x	x	x																
	Build Shoring	Jose Perez	James	x	x																			
	Form Footing	Jose Perez	James								x	x	x	x	x			x	x	x	x	x		
		Jose Perez	James																					
		Francisco Barrragan	James	535	535	535	535	535			535	535	535	535	535			535	535	535	535	535		
	Subs																							
	Pavement Marking Ramp Thermo DDI	Oglesby	Nate		NC																			
	Install Barrier Associted with DDI	TCP	Nate																					
	Barrier Wall on Ramp M	TCP	Nate									NC	NC	NC										
	Re-Stripe Ramp M	Oglesby	Nate								N													
	Road Closures / Sidewalk																							
	Sandlake Rd Contra-Flow (Pile Delivery)	Lane	Greg				**NC**			**H**	NC							NC		NC		NC		
	Sandlake rd Full Closure	Lane	Greg							**H**														
	Sandlake Rd Singles Lane Closure	Oglesby	Dennis		**N**	**N**				**H**														
	Rolling Operations (Without Lane Closures)	Oglesby	Dennis	**N**						**H**														
	Single Lane Closures on I-4	Lane	Greg							**H**														
	Ramp M Closure	Oglesby & TCP	Greg							**H**	**N**	**N**	**N**	**N**										