N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	15-Dec MON	16-Dec TUE	17-Dec WED	18-Dec THU	19-Dec FRI	20-Dec SAT	21-Dec SUN	22-Dec MON	23-Dec TUE	24-Dec WED	25-Dec THU	26-Dec FRI	27-Dec SAT	28-Dec SUN	29-Dec MON	30-Dec TUE	31-Dec WED	1-Jan THU	2-Jan FRI	3-Jan SAT	4-Jan SUN
	Roadway																							
EW360/370	Exc/Grade Pond 206/206B	Marcos C.	Tyler	X	X	X	X	X			X	X												
BW300	Grade for Median Barrier I4 EBXL (South)	Marcos C.	Tyler								X	X												
FLAT200/110/180	Grade Flatwork Ramp M/M2/SLR	Marcos C.	Tyler	X	X	X	X	X																
	Assist RWH Construct MSE Wall 3-1	Marcos C.	Tyler												X			X	X					
	Backfill B7 & B8 Backwalls	Stephanie C	Tyler	V	V	V	V	V			V	V										X		
STAB330	Box Subgrade I4 XL's 1454-1477	Jessie W./Ian P.	Tyler	X	X	X	X	X			X	X												
BASE380	Plc/Fin Limerock I4 XL's 1454-1477	Jessie W./Ian P.	Tyler	X	X	X	X	X			X	X												
	Sand lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L	X	X						X	X												
	Turkey lake Sidewalks,Trash pickup and Mowing	Billy Worles	Greg L			X	X	X																
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L	X	X																			
FLAT120	Turkey Lake Assist Jvd	Larry Rapp	Greg L	X	X	X	X	X																
BASE140	Excavate place lime rock in lieu of and base for E-curb TL Rd	Larry Rapp	Greg L	X	X	X	X	X																
	Excavate,place,grade limerock Turkey Lake	Larry Rapp	Greg L								X	X												
	Drainage / Utilities																							
DRG290	Install S-81 S-81A (42")	Jose Castro C.	Greg L	V	V	V	V	V			V	V			V			V	V			V		
DRG220	Install CS-206 to CS-206A (36")	Isaias Barcenas	Greg L	V	V	V	V	V			V	V			V			V	V			V		
	Install FM Valves @ Whole Foods	Edward Benitez	Greg L	V	V	V	V	V			V	V			V			V	V			V		
	Structures																							
	Planter wall																							
CIP130	rub and patch planter wall 1-1		Jose Perez	x	x	x	x	x																
	Bridge #3																							
SUBS700	strip EB 3 back wall		Jose Perez	x	x	x	x	x			x	x												
SUBS690	Form pier caps		James O'Neill	N/P	x	x	x	x	x		x	x												
	Subcontractor																							
FLAT160	Form/Pour E curb TL Rd	JVD	Roberto	X	X	X	X	X			X	X												
MSE270	Construct Wall 3-1 (Wirewall 4-1)	RWH	Nate	X	X	X	X	X	X		X	X			X			X	X			X	X	
SUBS690	B3 endbent 3 & pier 2 caps	shelby	Harry	x	x	x	x	x																
	Signals																							
SGNL220	TLR Mast Arms Drill Shaft Pole 3	Conti/Reliable	Rainer				T-N	T-N																
	SPM																							
	Drill Shaft OHC 6	Conti/Reliable	Rainer	X																				
	Drill Shaft OHC 16	Conti/Reliable	Rainer			T-N																		
	Utilities	**UTILITY OWNER**	**STA**																					
	Bore in front of 7/11 for Cell Pole Relocation	Duke	SLR	X	X	X																		
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake WB Contra flow (Structure Pours)	James	Jamey	X	X	X	X			X	X	X												
	Sand Lake EB Contra flow (Structure Pours)	James	Jamey	X	X	X	X			X	X	X												
	I-4 EB																							
	I-4 Single Lane Closures EB	Lane	Jamey	X	X	X	X			X	X	X												
	I-4 WB																							
	I-4 Single Lane Closures WB	Lane	Jamey	X	X	X	X			X	X	X												