N/P - Night Pour
X - Day Schedule
NC - Night Time Confirmed
TS-Traffic Shift
T-N - Tentative
N - Night
D-Pile Delivery

Sand Lake 3470				Current Week							Week 1							Week 2						
Activity ID	Activity Description	Foreman / Sub	Supt	6-Jul	7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul
				MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN
	Roadway																							
MSE320	Exc/Grade Wall 4-2	Marcos C.	Tyler	X	X	X	X	X	X		X	X	X	X	X									
	Sand Lake Rd. Widening (North)	Marcos C.	Tyler	X	X	X	X	X	X		X	X	X	X	X									
	Sand Lake Rd. Widening/Ramp K tie-in (South)	Marcos C.	Tyler															X	X	X	X	X	X	
	Place Embankment Ramp L	Marcos C.	Tyler	X	X	X	X	X	X		X	X	X	X	X	X								
EW570	Ph. 2B - EB Widening 1440 - 1450	Jessie W	Tyler	X	X	X	X	X																
BASE450	Ph. 2B - EB/Ramp K - Plc/Fin Lime Rock (7189 - 7210)	Jessie W	Tyler	X	X	X	X	X			X	X	X	X	X									
	EB XL - Mix/Plc/Fin stab (6252 - 6262)	Jessie W	Tyler															X	X	X	X	X		
BASE360	I4 WB Tube - Plc/Fin Lime Rock 1355 - 1335 (bridge 7)	Ian Palasz	Tyler	X	X	X	X	X	X															
	FG WB Tube Ditch	Ian Palasz	Tyler								X	X	X	X	X									
	Finish Lime Rock - Sand Lake Rd. Widening (South)	Ian Palasz	Tyler											X	X	X								
	I4 WB Tube - Balance/Mix (Bridge 7 - Daryl Carter)	Ian Palasz	Tyler								X	X	X	X	LBR			LBR	LBR	LBR	LBR	X	X	
	Mowing and Litter Pick Up	Billy Worles	Greg L	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Clean Team Sand Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Sand Lake off and on ramps to I-4 - Trash pickup and Mowing	Billy Worles	Greg L															X	X	X	X	X		
	Turkey Lake Sidewalks, Trash pickup and Mowing	Billy Worles	Greg L															X	X	X	X	X		
	Kirkman ramp - Trash pickup and Mowing	Billy Worles	Greg L															X	X	X	X	X		
	Remove existing Curb Turkey Lake	Michael Bloomfield	Jose Castro	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Place Grade Limerock on Turkey Lake for Curb and Gutter	Michael Bloomfield	Jose Castro	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
	Drainage / Utilities																							
	Install S-522 To S-524 (18")	Isaias Barcenas	Greg L	X	X	X	X	X																
	Install S-350 to S-350OF (18")	Isaias Barcenas	Greg L						X		X	X	X											
	Install S-337-S-314 (18")	Isaias Barcenas	Greg L											X	X	X		X	X	X				
	Install S-528B to S-528A (18") connect to exist.	Isaias Barcenas	Greg L																		X	X	X	
DRG1390	Install S-715 to S-716 (30")	Dakota Mooney	Greg L																X	X	X	X	X	
DRG1390	installS-716 to S-717 (30')	Dakota Mooney	Greg L											X	X	X		X						
	Install S-717 To0 S-722 (30")	Dakota Mooney	Greg L	X	X	X	X	X	X		X	X	X											
U-OCU1540	Install FM Sand Lake across TL	Edward Benitez	Greg L	N	N	N	N	N		N	N	N	N	N			N	N	N	N	N			N
	Structures																							
	Bridge #4																							
	unload rebar fro cap, and pylon 4-1	Eusebio Perez	Jose Perez	x																				
CURE220	Form/pour/remove, footer pier 2	Eusebio Perez	Jose Perez	C	C	C	C	C	C		x	x												
SUBS290	form , pour, remove, coloum pier 2	Eusebio Perez	Jose Perez	x	x	x												x	x	P	C	C	C	C
	asemble cap forms for pier 2	Eusebio Perez	Jose Perez	x	x	x	x	x	x		x	x	x	x	x									
	from endbent 1	Jaime Castillo	Jose Perez								x	x	x	x	x	x		x	x	x	P			
	cut pile endbent 1	Jaime Castillo	Jose Perez								x	x												
	pre built columns form	Eusebio Perez	Jose Perez	x	x																			
	form columns pier 2	Eusebio Perez	Jose Perez				x	x	x		x	x												
	Pylon Footing																							
SUBS200	install protection forms around pylon rebar	Jaime Castillo	Jose Perez																			x	x	
SUBS200	form pylon 4-2	Victor Medina	Jose Perez								x	x	x	x	x	x								
	form pylon 4-2	Victor Medina	Jose Perez															x	x	x	x	x	x	
	Subcontractor																							
FLAT160	Turkey Lake Curb and Gutter, Siderwalk	JVD	Rainer	X	X	X	X	X			X													
BW300	Median Barrier - WB GUL, XL's, EB GUL (North)	Blount Sanford	Harry				X	X			X	X	X	X	X			X	X	X	X	X		
BW290	Median Barrier Ramp K	Blount Sanford	Harry	X	X	X																		
	Pylon footer rebar 4-2	Shelby	Harry								x	x	x	x	x									
	B4 column rebar	Shelby	Harry			N	N																	
MSE310	RW 4-1	RWH	Nate	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
MSE320	RW 4-2	RWH	Nate								X	X	X	X	X			X	X	X	X	X		
	Barrier Wall Install Area 4 TTCP's	TCP	Nate														N	N	N	N	N			
	WB Tube Ditch - 1339 - 1425	Unlimited Turf	Nate											X	X									
	Shift Traffic Area 4 TTCP's	McShea		N	N																			
DRG310	Install 30" J&B S-55 - S404OF (Tube Area 3) Sta: 1345	CFU	Greg	X	X	X	X	X			X	X	X	X	X									
DRG310	Install 30" J&B S-56 - S422A (Tube Area 3) Sta: 1356	CFU	Greg															X	X	X	X	X		
	Ramp L Tie in	Hubbard																						N
PAVE440	Ramp K paving	Hubbard															N	N	N	N	N			
	Guardrail Removal (Sta 1336+00 to 1357+50) & Area	Acme																						N
	Lighting																							
LGHT110	Lighting Load Center B (Ramp K)	Conti	Rainer	X	X	X	X	X			X	X	X	X	X									
	ITS																							
ITS120	ITS Conduit I-4 EB Sta: 1433 - 1330	Conti/Vasi/KDI	Rainer															X	X	X	X	X		
	Toll Plaza																							
TOLL110	Load Center	Conti	Rainer	X	X	X	X	X																
TOLL140	Set Building	Conti	Rainer								N	N												
	Sand Lake Road Closures / Sidewalk																							
	Sand Lake Rd & Ramps																							
	Sand Lake WB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Sand Lake EB Contra flow (Bridge Work)	James	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Sand Lake Rd EB Double Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Sand Lake Rd WB Single Lane Inside (Forcemain)	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	Turkey Lake & Sandlake Rd Intersection (Detour 12.1A)	Lane	Dennis	N	N	N	N			N	N	N	N	N										
	Turkey Lake & Sandlake Rd Intersection (Detour 12.1B)	Lane	Dennis	N	N					N	N	N												
	Turkey Lake & Sandlake Rd Intersection (Detour 12.2)	Lane	Dennis	N	N	N	N			N	N	N	N	N										
	Turkey Lake & Sandlake Rd Intersection (Detour 12.3)				N	N	N																	
	I-4 EB																							
	I-4 Single Lane Closures EB	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			
	I-4 WB																							
	I-4 Single Lane Closures WB	Lane	Dennis	N	N	N	N			N	N	N	N	N			N	N	N	N	N			