



International Drive Resort Area Chamber of Commerce

I-4 / Sand Lake Road Interchange Oversight Committee

May 28, 2025

Meeting Purpose:	Weekly International Drive Resort Area Chamber of Commerce – I-4 and Sand Lake Road Interchange Oversight Committee Meeting #36
Meeting Date/Time:	Wednesday, May 28, 2025, 3:00 p.m. – 3:30 p.m.
Location:	Zoom Meeting
Attendees:	I-Drive: David Vallillo (Host), Maria Triscari, Brian Small FDOT: Ryan Flipse HNTB: Leeland Shelton Orange County: Krista Taraszewski, Carter Gresham, Brian Sanders Global-5: Mike Wacht, Jacob Soapes, Dom Scalise

Meeting called to order at 3:02 p.m.

Ryan: As of Monday, we are at 53% complete with our last contract day on April 20, 2027. We had our big shift last week and we are working on our typical drainage and roadwork.

1. FDOT to Review past 7 days.
 - i. Demolish old ramp (Area 3)
 - ii. Jack and bore (Areas 1 and 3)
 - iii. Bridge form removal
(Areas 1, 2, and 3)
 - iv. Install temporary traffic signals (Area 3)
 - v. Turkey Lake Road median widening
 - vi. Continue installing MSE walls (Areas 2 and 3)
 - vii. Grade for sod (Areas 2 and 3)
 - viii. Place lime rock (Areas 2 and 3)
 - ix. Utility relocation
 - x. Ongoing mowing and litter pickup

Ryan: The old ramp is being demolished. We are doing bridge work and installing temporary traffic signals. With the heavy rain fall we lost a little bit of our MSE wall. We are keeping our eyes on mowing and understand grass will start to grow soon.

2. Committee's Comments & Suggestions



David: I just heard from someone who wanted to thank you for removing the graffiti that was mentioned a few weeks ago.

2. FDOT to Review next 7-Days.
 - i. Demolish old ramp (Area 3)
 - ii. Bridge form removal
(Areas 1, 2, and 3)
 - iii. Continue installing MSE walls (Areas 2 and 3)
 - iv. Grade for sod (Areas 2 and 3)
 - v. Place lime rock (Areas 2 and 3)
 - vi. Embankment work
(Areas 5 and 6)
 - vii. Turkey Lake Road median widening
 - viii. Utility relocation
 - ix. Ongoing mowing and litter pickup

Ryan: This schedule will take us into June. Today is the last day for school so I imagine we will see an uptick in traffic.

2. Committee's Comments & Suggestions
3. FDOT to review next 14 – 21 days.
 - i. Demolish old ramp (Area 3)
 - ii. Thermoplastic striping on Sand Lake Road
 - iii. Grade pond (Area 3)
 - iv. Bridge form removal
(Areas 1, 2, and 3)
 - v. Continue installing MSE walls (Areas 2 and 3)
 - vi. Lighting (Area 2 and 3)
 - vii. Turkey Lake median widening
 - viii. Utility relocation
 - ix. Ongoing mowing and litter pickup

Ryan: We will be doing thermoplastic striping on Sand Lake Road and lighting in areas 2 and 3. Everything else should be the same as the former schedules. This schedule brings us towards the end of June. August/September timeframe we may see more shifts and diversions.

2. Committee's Comments & Suggestions
4. Cleanliness Review
 1. Committees Observations over past 7-Days
5. Condition Review
 1. Recent items of concern include:
 - i. Committee's observation over past 7 days (fencing, wraps, barricades, temporary signage)



6. Old Business

1. Public Input or Comments
2. Commitments Update
 - i. Fencing and screening
 - ii. Mowing and cleaning
 - iii. Clean Team
 - iv. Ponds

Ryan: We have not received any comments. We will do a check on the banners to ensure they are still presentable.

Carter: We have a county meeting on Friday to discuss transportation. I am going to follow up about lighting with Jim and have an internal call.

David: When the plans become 100% what happens after that?

Carter: We reverse engineer the timeline to see when we can get out there. Procurement takes about 8 months. That process should begin winter 2025. I assume this will be closer to the end of the project.

David: Are pylons and the gateway included in your work?

Carter: No, I believe that is a part of FDOT's contract.

Ryan: That is my understanding.

7. New Business

1. Safety Diversions
 - i. Eastbound I-4 under S.R. 528
 - ii. Westbound I-4 to eastbound S.R. 528
 - May 27 (and 28, if necessary)
 - June 1 – 2 (and 3, if necessary)
 - 10 p.m. – 6 a.m.
 - iii. Westbound I-4 from Kirkman Road to west of S.R. 528
 - iv. Westbound I-4 exit ramp to eastbound S.R. 528
 - May 29 (May 28 if eastbound work ends early)
 - June 4 – 6 (June 3 – 6 if eastbound work ends early)
 - 10 p.m. – 6 a.m.

2. Next meeting-06/04/2025

Ryan: I do not see any conflicts.

David: Same.

Meeting adjourned at 3:26 p.m.